

## Progress Report

### 1. Report Summary

- (1) **Title of the Project** : Construction of Sewage Treatment Plant and Main Pressure Line in Khan Younis (PAL10-00047395)
- (2) **Date of the approval** : Jan. 2006
- (3) **Project budget** : US\$14,830,000
- (4) **Scheme of the Project** : Emergency Grant
- (5) **Period covered by the report** : 1 Oct. – 31 Dec. 2009 (Progress Report No. 11)
- (6) **UNDP Officer in charge** : Husam Tubail, Programme Analyst, UNDP/PAPP Gaza, Tel: 08-2863364 (ext. 118), Mobile: 059-9606876;  
Project Manager : Ashraf A. Shamala, UNDP/PAPP Gaza, Tel: 08-2863364 (ext. 141), Mobile: 059-9606792
- (7) **Name of PA counterpart:** Yousef Haj Yousef, Director of Water and Waste Water Department, Municipality of Khan Younis, mobile: 0599-815541, email: hajyousef@hotmail.com  
Monther Shublaq, General Director, Coastal Municipal Water Utility, mobile: 0599-267108, email: monthersh@cmwu.ps  
Rebhi El-Sheikh, Deputy Chairman, Palestinian Water Authority, mobile: 0599-267103, email: ralsheikh@pwa-gpmu.org

### 2. Contents

#### (1) Summary of the project:

##### **Background:**

Khan Younis City is the second largest city in the Gaza Strip with a total administrative area of 59 km<sup>2</sup> and is currently inhabited with a population of around 195,000 persons. The City has a rapidly growing population with an annual growth rate of 3.5%. At present, nearly 40% of the population of Khan Younis City is served by public sewerage collection system. However, due to the absence of a wastewater treatment plant, the collected wastewater is pumped without treatment to the existing main storm water box culvert, which in turn flows by gravity to a storm water infiltration pond located in the north-western side of Khan Younis City. The wastewater generated from the un-served areas is still being evacuated by tanker trucks and is disposed without any treatment.

This situation is posing serious risks on the Khan Younis residents' public health as well as contaminating the ground water aquifer. Nitrate levels in municipal supplied water are more than three times of the acceptable WHO level. Recent researches have concluded that such high level of Nitrate is one of the factors that can cause cancer in addition to causing the blue baby phenomenon. Therefore, this project comes as an emergency response aimed at improving the public health of Khan Younis residents as well as contributing to safeguard the environment.

The primary beneficiaries of the project are 195,000 residents of Khan Younis. Other beneficiaries include:

- The families of the unemployed workers who will have the opportunity to work on the project.
- The Khan Younis Municipality, the Coastal Municipal Water Utility and the Palestinian Authority as the project will ultimately contribute to enhancing the provision of water service.

**Project Objective:**

The project aims at improving the public health and environmental conditions of Khan Younis residents through constructing the first phase of an extendable Waste Water Treatment Plant in Khan Younis, KY WWTP.

**Project execution modality:**

The project is directly executed by UNDP/PAPP in coordination with the project counterparts: the Water Authority as sector regulator; the Coastal Municipal Water Utility as service provider and the Municipality of Khan Younis as the direct beneficiary.

**(2) Project components:**

Component	Budget US\$	Project site
a. Construction of the main pressure line	1,000,000	Khan Younis / Eastern Side
b. Carrying out detailed design for an extendable WWTP for Khan Younis Governorate	1,100,000	Khan Younis WWTP sites ( east of Khan Younis)
c. Construction of KY WWTP, Phase 1	11,450,000	Khan Younis WWTP sites

(3) Project timeframe, schedule status, progress of activities, and tasks & measures

Indicated output	Activities	Timeframe								Schedule Status	Activities done in the reporting period	Remaining Work	Tasks & Measures
		2008				2009							
		1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q				
Output 1: Main Pressure line supplied and installed.	1.1 Installation of 996.3 LM of steel pressure pipes of 24 inches diameter.									Completed as scheduled			
	1.2 Installation of 1070.4 LM of reinforced concrete pipes of 1000 mm diameter.									Completed as scheduled			
	1.3 Construction of 15 reinforced concrete Manholes of 1.5mX1.5 m and 2mX2m dimensions.									Completed as scheduled			
	2.1 Issuing an Expression of Interest.	X								Completed as scheduled			
Output 2: Detailed Design for the construction of KY WWTP conducted.	2.2 Drafting and posting Request For Proposal (RFP) to the pre qualified consultants.	X	X							Completed as Scheduled.			
	2.3 Bidders submitting their technical and financial proposals.		X							Completed as scheduled with one week extension.			
	2.4 Performing the technical and financial evaluation, CAP report with awarding		X	X						Completed with 3 weeks delay.	Technical clarification was sent to the first rank bidder	Consultants' response on technical clarifications has been delayed by 3 weeks due to annual	







										<p>resulted from residents' objections. The consultant contract was extended by extra 2.5 months. A contract amendment was issued on Dec. 2009 and signed by consultant on 4 Jan 2010.</p>
			On going.	X	X	X	2.11 Preparing the Tender and Contract Documents, per packages		Preparing the draft tender documents.	
			Not yet started.	X			2.12 Preparing the Assignments Final Report			
Output 3: KY WWTP, Phase 1 constructed.			Not yet started.				3.1 Carrying out the construction supervision for KY WWTP.			

**Project Completion Date: June 2012 ( 16 months to finalize the detailed design (output 2, Dec. 2008 – Feb. 2010) , and 24 months for the construction phase (output 3, 2010 – 2012)**

### 3. Financial report


Budget items (according to the proposal)	A. Original budget (according to the proposal) US\$	B. Revised budget (if the original budget is revised) US\$ *	C. Disbursement US\$	D. Balance (B-C) US\$	E. Rate of disbursement (%) (C/B*100)
Construction of KY WWTP	12,550,000	11,450,000	0	11,450,000	0%
Supplying and installation of 24 inch main pressure line	1,000,000	1,000,000	527,303.15	472,697	53%
Carrying out the Detailed Design of KY WWTP.	0	1,100,000	463,933.96	636,066	42%
Project Engineer for 24 months	60,000	60,000	46,930	13,070	78%
Civil Site Engineers for 20 months	60,000	60,000	0	60,000	0%
Electro mechanical 1 for 20 Months	30,000	30,000	0	30,000	0%
Contingencies and Miscellaneous	31,481	31,481	3,024.34	28,457	10%
Sub-total	13,731,481	13,731,481	1,041,191	12,690,290	8%
GMS (8%)	1,098,519	1,098,519	83,295.32	1,015,224	8%
Total	14,830,000	14,830,000	1,124,487	13,705,513	8%

\* Project Budget was revised based on letter of clearance from the Government of Japan dated 24 July 2007



4. Pictures of project indicating before the project and progress of the project:


- Photos of Installing the Main Pressure Line. (Completed)



- Photos of KY WWTP Eastern Site



- **Photos of Temporary Waste Water Disposal Lagoon (Storm Water Lagoon) at West of Khan Younis**



- **Photos of Geotechnical Investigations & International Consultant Mission (KY WWTP Eastern Site & Infiltration Areas)**



- Photos of Geotechnical Investigations in Al Fuhhari Infiltration Areas, EIA On-Site Baseline Data Collection.




- Photos of Project's Site Visit of the UNDP SR & Head of UNDP/PAPP Gaza Office,



▪ Photos of Public Hearing Meetings & EIA Public Hearing Workshop



**5. Report authorization by UNDP/PAPP**

Reporting person, his/her title and belongings : Ashraf Abu Shamala , Project manager	
Date of submission: 10 Jan. 2010	
Supervisor's name and his/her signature: Rima Abu Middain , Natural Capital Team Leader	