Project: Enhancing Disaster and Climate Resilience in the Republic of Marshall Islands (RMI) through improved Disaster Preparedness and Infrastructure

RMI	Monthly Updat	e Oct 2019		
Output	Activities	Activity Details	Status as of 30 Oct	Next Action
Output 1	1.1 Install indundation and tsunami and multihazard warning redundancy and climate data conduit through Chatty Beetles in 9 locations with 3 spares	Chatty beetles are still the most reliable mean of communication with the outer islands. The possibility of sending warning sound alarm and text messages through satellite signal complements the HF/VHF communication and allow redundancy. 9 Location: (to be stored at the weather stations) 1. Ujae 2. Lae 3. Wotho 4. Likiep 5. Ailuk 6. Mejit 7. Maloelap 8. Aui 9. Arno 10-12 Spare	 As the Chiversity of Hawaii was not able to agree on the General Terms of Condition of the UNDP, we will make another partnership agreement by concluding Letter of Agreement (LOA). As the combined amount for procurement and installation/training of chatty beetles and water riders for 3 countries exceed 	once obtained the re-
Output 1	wave modelling and Realtime inundation forecasting and warning	Considering their proximity to the coast lines, the Waverider Buoys will enable NWSO to plan and predict level of ero- sion and salt water intrusion through storm damage and tsu- nami wave on coastal areas; and to make decisions oriented	 As the University of Hawaii was not able to agree on the General Terms of Condition of the UNDP, we will make another partnership agreement by concluding Letter of Agreement (LOA). As the combined amount for procurement and installation/training of chatty beetles and wave riders for 3 countries exceed \$300,000, HACT micro assessment will 	once obtained the re-

RMI Monthly Update Oct 2019

Output	Activities	Activity Details	Status as of 30 Oct	Next Action
	in strategic and vulnerable locations.	to the protection of natural ecosystems. Location: 1. South of Jaluit 2. North East of Kwajalein, 3. Spare	be conducted. UNDP will start arranging such assessment and prepare the draft LOA.	
Output 1	1.3 Link the Northern Meteorological Offices with HF radio as per Pa- cific Island Communica- tion and Infrastructure (PICI) Panel Workplan 2019.		Director-NWSO has indicated that this activity may no longer be required as the NWSO is already connected with the other Northern Pacific Island Countries. (Will reconfirm with Reggie in writing)	Activity would be proposed to be removed from the AWP and Result Framework and the Project Board approval would be sought in the Board Meeting scheduled on 01 November 2019.
Output 1	• • • •	The project will provide the National EOC with the required equipment for information management, monitoring and coordination. This may include: computers and software, multimedia equipment, communication equipment (telephone,	Based on the request of the Director-NDMO, the procurement of HF/VHF radios would be proposed to be cancelled and the funds saved would be diverted to the construction of NEOC-Majuro.	Project Board approval would be sought for the removal of procurement of HF/VHF radios from the project work plan and diver-

RMI Monthly Update Oct 2019

				<u> </u>
Output	Activities	Activity Details	Status as of 30 Oct	Next Action
	media used in RMI by	WIFI and fibre optic, if possible). HF/VHF, Furniture, equipment for national EOC HF/VHF radios		sion of funds to- wards the construc- tion of NEOC-Ma- juro.
Output 2	2.1 Construct NDMO centre (including NEOC and a disaster warehouse) facility in	A new building will be constructed for the Emergency Operations Centre (EOC) in a two-storey building. A warehouse will be accommodated on the ground floor (containing 2-3 level steel storage racks and storage room for chemicals), while the second floor will be used for office rooms (EOC management, information management, logistics and communication) and conference room. A separated structure will be constructed for the generator (ground floor) and water tank / pump utility room (second floor). In addition, a separate		 Initiate the procurement of A& E and supervision for civil work in November Seek Project Board approval for the revised AWP and Results Framework Finalize negotiation with NTA on the size of their Data Center

RMI Monthly Update Oct 2019

Output	Activities	Activity Details	Status as of 30 Oct	Next Action
		building will be constructed in addition to the EOC as a back-up information centre for the whole of government. since the National Telecommunication Authority (NTA) has provided the land for these facilities.	HF/VHF radios and divert the funds to- wards the construction of NEOC-Majuro.	
2	of one GOB/EOC in Ebeye including feasibility option, design and technical file preparation, and finalize construction subject to availability of funds and	Considering the appalling conditions of the government building in Ebeye, a new facility will be constructed to accommodate public servants. In case of disasters, this building will be used as an Emergency Operations Centre. The building will be constructed in an area of 3,110 sqft. in two storeys. The ground floor will be used as an evacuation centre and for distribution of humanitarian assistance. The second floor will be used for the Deputy Chief Secretary Office and the disaster management team, and the third floor as office space for government agencies stationed in Ebeye.	The ToR for the A&E and Supervision was received at the end of the month and was under review.	 Initiate the procurement of A& E and supervision for civil work in November Follow up with Kada to finalize the site for EOC