

**Project: Enhancing Disaster and Climate Resilience in the Republic of Marshall Islands (RMI)
through improved Disaster Preparedness and Infrastructure**

RMI Monthly Update September 2020				
Output	Activities	Activity Details	Status as of September 2020	Next Action
Output 1	1.1 Install inundation and tsunami and multi-hazard warning redundancy and climate data conduit through Chatty Beetles in 9 locations with 3 spares	Chatty beetles are still the most reliable mean of communication with the outer islands. The possibility of sending warning sound alarm and text messages through satellite signal complements the HF/VHF communication and allow redundancy. 9 Location: (to be stored at the weather stations) 1. Ujae 2. Lae 3. Wotho 4. Likiep 5. Ailuk 6. Mejit 7. Maloelap 8. Aur 9. Namo (changed from Arno) 10-12 Spare	<ul style="list-style-type: none"> Continue follow up with NWSO and University of Hawaii (and UCAR). 	<ul style="list-style-type: none"> Continue follow up with NWSO and University of Hawaii (and UCAR).
Output 1	1.2 Provide 3 Wave-Riders that will support wave modelling and Realtime inundation forecasting and warning for coastal communities and long-term oceanographic measurements in strategic and vulnerable locations.	Considering their proximity to the coast lines, the Waverider Buoys will enable NWSO to plan and predict level of erosion and salt water intrusion through storm damage and tsunami wave on coastal areas; and to make decisions oriented to the protection of natural ecosystems. Location: <ol style="list-style-type: none"> South of Jaluit North East of Kwajalein (pending subject to the budget availability) Spare 	<ul style="list-style-type: none"> Agreement between NWSO and UH has signed on 14 September. 	<ul style="list-style-type: none"> 1st tranche to be transferred to UH so that they could start procurement.

RMI Monthly Update September 2020

Output	Activities	Activity Details	Status as of September 2020	Next Action
Output 1	1.3 Link the Northern Meteorological Offices with HF radio as per Pacific Island Communication and Infrastructure (PICI) Panel Workplan 2019		<ul style="list-style-type: none"> Activity was cancelled as per Project Board decision. 	<ul style="list-style-type: none"> No action is required.
Output 1	1.4 Provide appropriate and improved disaster preparedness and response communication and other equipment to GOB/EOC to ensure a fully equipped and functional Centre linking to the main communication media used in RMI by the main Ministries for baseline disaster data collection and transmission to NDMO and line Ministries and vice versa for dissemination of warnings, with software and training	The project will provide the National EOC with the required equipment for information management, monitoring and coordination. This may include: computers and software, multimedia equipment, communication equipment (telephone, WIFI and fibre optic, if possible). HF/VHF, Furniture, equipment for national EOC HF/VHF radios	<ul style="list-style-type: none"> No action is required currently. The list would be finalized with the Design of the EOC. 	<ul style="list-style-type: none"> No action is required currently. The list would be finalized with the Design of the EOC.
Output 2	2.1 Construct NDMO centre (including NEOC and a disaster warehouse) facility in Majuro that meets disaster preparedness, international and functional standards	A new building will be constructed for the Emergency Operations Centre (EOC) in a two-storey building. A warehouse will be accommodated on the ground floor (containing 2-3 level steel storage racks and storage room for chemicals), while the second floor will be used for office rooms (EOC management, information management, logistics	<ul style="list-style-type: none"> Kick off meeting with JCA was made on 9 September. Inception report was submitted on 24 September. 	<ul style="list-style-type: none"> Monitoring the progress The following reports to be developed in October

RMI Monthly Update September 2020

Output	Activities	Activity Details	Status as of September 2020	Next Action
		and communication) and conference room. A separated structure will be constructed for the generator (ground floor) and water tank / pump utility room (second floor). In addition, a separate building will be constructed in addition to the EOC as a back-up information centre for the whole of government. since the National Telecommunication Authority (NTA) has provided the land for these facilities.		<ol style="list-style-type: none"> 1) Environmental and Social Impact Assessment Report 2) Site Specific Hazards report 3) USGBC LEED Report 4) Design Recommendations for RMI Atoll Environment Report 5) Initial concept design 6) Concept Level Design Criteria Report 7) Preliminary Design Report
Output 2	2.2 Support construction of one GOB/EOC in Ebeye including feasibility option, design and technical file preparation, and finalize construction subject to availability of funds and Government of Japan approval	Considering the appalling conditions of the government building in Ebeye, a new facility will be constructed to accommodate public servants. In case of disasters, this building will be used as an Emergency Operations Centre. The building will be constructed in an area of 3,110 sqft. in two storeys. The ground floor will be used as an evacuation centre and for distribution of humanitarian assistance. The second floor will be used for the Deputy Chief Secretary Office and the disaster management team, and the third floor as office space for government agencies stationed in Ebeye.	<ul style="list-style-type: none"> • Kick off meeting with JCA was made on 9 September. • Inception report was submitted on 24 September. • Chief Secretary informed that Kwajalein leadership requested EOC in Ebeye to be constructed to the same location of the existing KALGOV 	<ul style="list-style-type: none"> • Monitoring the progress • Follow up on the information on hazardous waste management • The following reports to be developed in October <ol style="list-style-type: none"> 1) Environmental and Social Impact Assessment Report 2) Site Specific Hazards report

RMI Monthly Update September 2020

Output	Activities	Activity Details	Status as of September 2020	Next Action
			<p>building which is under demolition. UNDP requested the information related to hazardous waste management during the demolition.</p>	<p>3) USGBC LEED Report 4) Design Recommendations for RMI Atoll Environment Report 5) Initial concept design 6) Concept Level Design Criteria Report 7) Preliminary Design Report</p>