AGREED

UNDP Deputy Resident Representative

Ekaterina Panikidya oEB 2015 Date

AGREED

Department for Energy Efficiency of Gosstandard of the Republic of Belarus National Director of the UNDP/GEF Project

Andrei Minenkov

Date 04.08 2\$15

ANNUAL PROJECT REVIEW 2014

Improving Energy Efficiency in Residential Buildings in the Republic of Belarus 77154 2013-2016

Project Title: Project ID: Year:

Annual Targets:

N/A

			a fath de colonia a san a									
Activity	Description	Implementing Partner	Fund	Donor	Budget account	Budget account description	Funds planned, USD	Funds utilized, USD	Delivery ra	ate Deviation W USD	n, Annual target as per ADWP-2014	Overall project assessment of implemented activities (brief description)
											s to invest in energy efficiency	-
	A formally adopted and endorsed methodonorms or other applicable international sta	andards			formance mo	onitoring and c	alculation in line wi	ith contem	porary Eui	opean	Formally adopted technical code(s) containing methodological guidelines for energy performance monitoring and calculation of residential buildings	Draft of the methodology for integrated energy performance monitoring and calculation for residential buildings were reviewed, discussed and supported by stakeholders for subsequent approval and adoption. The materials were the basis of the proposals by the State Standardization Committee for the State Development Program of Technical Regulation, Standardization and Conformity Assessment in the Field of Energy Saving for 2011-2015 (as amended №1, №2, №3). Corresponding drafts of the proposed standards have been entered the adoption process and first were discussed at and approved by the Technical Committee on Standardization TCS-14 under the Ministry of Architecture and Construction. The activities under this Output will be continued in 2015-2016.
	Taking into account stakeholders' comments after round-table discussions of 2013, draft a relevant technical code or a revised version of GOST EN 15217 "Energy Efficiency of Buildings. Methods of Characterization of Energy Performance" with inclusion of the methodological guidelines for energy performance monitoring and calculation applicable to different types of residential buildings.	000473 000473 000473	62000 62000	10003	i	71200 - international consultants 71300 - local consultants 71300 - local consultants consultants	1600 1439.07 995.67	1439.07 995.67	10	00	O The draft technical code formally submitted to the EE Department and Ministry of Architecture and Construction, and published online. Deadline - March 15, 2014	thermal energy consumption for heating and ventilation of buildings under operation", "Method of energy categorization of residential buildings under operation as to thermal energy consumption for heating" and a revised version of STB EN 15217 "Energy efficiency of buildings. Methods of expressing energy performance of buildings", containing methodological guidance for energy performance monitoring and calculation with respect to different types of houses, submitted to the EE Department and the Ministry of Architecture and Construction and published on-line (http://www.effbuild.by/publications/assortment/16/). The materials were approved by the State Standardization Committee for inclusion in the State Development Program of Technical Regulation, Standardization and Conformity Assessment in the Field of Energy Saving for 2011-2015 (as amended №1, №2, №3). The revised version of STB EN 15603 "Energy characteristics of buildings. Assessment of total energy consumption and energy characteristics of buildings" has been duly adopted (as of Aug 14, 2014).
	Provide on-going consulting services with regard to the submitted technical codes directly to the EE Department, Ministry of Architecture and Construction and other relevant authorities in the course of conciliation and adoption procedures.	000473			С	71300 - local consultants	600	600	10		The technical code or the revised version of GOST EN 15217 formally adopted by competent authority(ies). Deadline - Apr 30, 2014	Fully implemented. Consulting services was provided to the "StroyTechNorm" RUE and to members of the Technical Committee on Standardization TCS-14 under the Ministry of Architecture and Construction. As of Nov 26, 2014, the suggestions mentioned under item 1.1.1 above were considered and approved by the said Technical Committee for further adoption procedure. The project will continue its efforts in consulting the authorities until the said documents are duly adopted. The cooperation efforts and consulting services provided by the project are boosted by the fact that one of the project's consultants has been co-opted to chair the TCS-14.
	At least 50 completed energy audits providi buildings of different age and using differen	ing information	on fact techniq	ual ener ues	gy consumpt	ion and energ	y balance of differe	nt type of e	existing re	sidential	Energy audits of at least 25 residential buildings organized and conducted during the 2014 preheating season and the first part of heating season.	The energy audit of five houses (of the same series as the pilot buildings that will be constructed under the project) during the heating season of 2013-2014 was completed and respective report issued and disseminated. Based on the report, the methodological recommendations developed by the project was revised and used for (i) energy audit of other 25 buildings in Minsk, Gomel and Vitebsk Oblasts; (ii) ToR and RfP to accomplish a tender for engaging an energy audit company for the said audit; (iii) training workshops. The buildings to be audited were selected, the company was engaged, and energy audit of 25 buildings started in Oct 2014. More than 70 specialists has developed their skills and increased knowledge for leading and managing effective energy audit in residential houses during three two-day training courses organised in Sep, Oct and December 2014. The activities under this Output will be continued in 2015-2016.
\$	Complete the energy audits of five multi- storey buildings started in 2013 with necessary analysis of the entire heating	000473	62000	10003	in	1200 - iternational onsultants	4800	4800	100) (completed and respective report submitted	Fully implemented. The energy audits of five multi-storey residential buildings, which began in 2013, completed. The buildings were as follows: 4-section 9-storey building, series M-464-U1 at 30 Kamennogorskaya Str., Minsk; 4-section 9-storey building, series M-464-U1 at 86

	season data in line with the IPMVP and modern "eeMeasure"-software.	000473 62000 10003	71300 - local	1200	1200	100	0	Deadline - Feb 28, 2014	Kamennogorskaya Str., Minsk; one-section 19-storey building, series M-111-90 at 35 Kuntsevschina Str., Minsk; one-section 19-storey building, series M-111-90 at 9 Kazimirovskaya Str., Minsk; 2-
	modern eeweasure -sonware.	000473 62000 10003	consultants 71300 - local consultants (translation)	200	200	100	0		section building, 8 and 10 storeys, at 23b Dzerzhinsky Str., Grodno. The respective reports containing data analysis, results for the entire heating season 2013-2014 and recommendations to improve the energy efficiency of the monitored buildings prepared, distributed among stakeholders and the corresponding report was delivered to the participants of the International Conference held on May 22, 2014.
	Based on the results of activity 1.2.1 above, revise and amend the energy audit	000473 62000 10003	71200 - international	4800	4800	100		Revised methodological guidelines for energy audits in residential buildings	Fully implemented. Based on the results of energy audits of the five buildings, the draft of methodological guidelines for conducting energy audits in residential buildings and training programs
	methodological guidelines and training curricular developed in 2013.	000473 62000 10003	consultants 71300 - local consultants	800	800	100	0	Department and the Ministry of Architecture and Construction. Training	developed in 2013 were revised and used for (i) energy audit of other 25 buildings; (ii) ToR and RfP to accomplish a tender for engaging an energy audit company for the said audit; and (iii) handbooks for training workshops. For the said workshops all training materials (curriculum, lectures,
		000473 62000 10003	71300 - local consultants (translation)	200	200	100	-	lectures, presentations) and a tutorial on energy audit of residential buildings prepared and published online. Deadline - March 31, 2014	presentations) and a tutorial on energy audit of residential buildings prepared and published online. The materials have been used during the training courses (see activity 1.2.6 below). The methodological guidelines in draft were published online (http://www.effbuild.by/publications/assortment/15/) and submitted to and preliminary approved by the EE Department and the Ministry of Architecture and Construction. Formal adoption of the guidelines is expected in 2015.
	Based on the results of activity 1.2.2, develop	000473 62000 10003	71200 -	4800	4800	100	-		Fully implemented. Based on the results of energy audits of five residential buildings the criteria for selection of 25 residential buildings to perform energy audits in accordance with the developed
	and approve selection criteria and conduct a study in order to select at least 25 residential buildings subjected to energy audits.	000473 62000 10003	consultants	2000	2160	108	-160	buildings) developed, reported to and approved by the EE Department and the	methodology were defined. The list of selected buildings with their advanced features was presented for approval and agreed with respective local executive committees. The list contains 11 buildings in Minsk, 7 buildings in Gomel and 7 buildings in Vitebsk. The buildings were of different number of
			71300 - local consultants						storey, envelope materials, age and energy performance characteristics (see http://www.effbuild.by/publications/showproduct/15/135/).
	Based on the results of activities 1.2.2 and 1.2.3 above, prepare and approve action plans for energy auditing the selected	000473 62000 10003	71200 - international consultants	2400	2400	100		auditing of the selected buildings approved by the EE Department and the Ministry of	Fully implemented. Action plan for energy audits of selected residential buildings was prepared and necessary ToR, RfP, specifications and indications for an energy audit company were duly approved by EE Department. The tender was conducted and an experienced company was selected
	residential buildings of different age and construction techniques.	000473 62000 10003	71300 - local consultants	600	760	127		Architecture and Construction. Deadline - June 30, 2014	to provide energy audit services.
		000473 62000 10003	71300 - local consultants (translation)	192	170.88	89	21.12		
	Conduct energy audits of at least 25 residential buildings in line of the plans approved under activity 1.2.4 during the	000473 62000 10003	71200 - international consultants	10474.5	10474.5	100		season and the first part of heating season	Fully implemented. The company, selected through a tender to conduct energy audits, has started a survey of 25 selected buildings. The first report on the results of energy performance monitoring during the pre-heating and first part of 2014-2015 heating season drafted. The implementation of this
	preheating season and the first part of heating season.	000473 62000 10003 000473 62000 10003	71300 - local consultants 72100 -	5200 50000	5960 38295.61	115 77 1	-760 11704.39	conducted and respective reports submitted to stakeholders. Deadline - Dec 31, 2014	activity will be continued until May 2015.
		000473 62000 10003	contract. serv. companies	6000		0	6000		
			71600 - travel 71200 -		0704	_		At least 50 energy auditors attended the	Fully implemented. Three two-day training sessions on energy audit containing
	Organize and conduct at least three 2-day training workshops for national experts and local energy auditing firms to improve their	000473 62000 10003 000473 62000 10003	international consultants	6520 2100	6701 3754	103 179		three two-day training workshops. Training materials prepared and published offline.	introductory, theoretical and practical (with on-site measurement practice) courses for more than 70 trainees from 18 local energy audit firms and other professionals (e.g., engineers, designers, construction inspectors, etc.) were held in Sep, Oct and Dec 2014 in Minsk. 91% of participants
	capacity in energy audit of residential buildings.		71300 - local consultants					Deadline - Dec 31, 2014	rated the courses as very actual and important for Belarus and their professional careers. About 70% feels that the training fully met their expectations and they will be using its outcomes in their work. All
		000473 62000 10003 000473 62000 10003	71600 - travel 72100 -	3960 14479.5	1040.32 10326.46		2919.68 4153.04		training materials were distributed among the trainees and published on-line (http://www.effbuild.by/publications/assortment/25/). The trainees were given certificates issued by
		000473 62000 10003	contract. serv. companies 74200 - audio	300		0	300		the EE Department.
		000473 62000 10003	& video prod. 71300 - local	1260	1135.6	90	124.4	4	
			consultants (translation)						
Output 1.3	A completed review and cost-efficiency analy sources, including an analysis of the cost-eff	ysis of different technical options to i ficiency of different heat supply and o	mprove buildings' energ distribution methods to	gy efficiency ar serve low or cl	nd the use of ose to zero e	f renewable e energy buildi	energy ngs	No activity was stipulated for 2014	Pre-operation review and analysis accomplished in 2013. To be continued in 2015-2016, after design and construction of at least one of the pilot buildings.
Output 1.4	A completed analysis of the impact of the nev buildings' central water heating + radiator sol	w low energy buildings on the feasib heme connected to district heating, i	ility of different heat sup n particular, with related	pply systems ty I recommendat	pically used ions for futu	in Belarus a ire developm	nd the nent	Recommendations for future development of district heat and power supply systems approved by stakeholders and accounted in related state/municipal development programmes.	Preliminary reports containing the assessment of the most appropriate solutions for further improvement of district heating and hot water supply systems sent to stakeholders for comments and suggestions and distributed via CD-ROM and the Internet. The recommendations do not produce any compromise between CHP-based district heating and decentralized heating of houses with nearly zero energy consumption. The activities under this Output will be continued in 2015-2016.

	Based on the results of review and analysis of different technical options for heating and hot water supply elaborated by the project in 2013, complete a cost-efficiency analysis of typical district heat supply systems and heating schemes with resulting impact of low energy housing.	000473 62000 10003	71300 - local consultants	2400	4500	188	-2100	A report on the cost-efficiency analysis of district heat and power supply systems with a view to evaluate a potential impact of low energy housing prepared, submitted to stakeholders and published online. Deadline - March 31, 2014	Partly implemented. Report, comprising the recommendations based on preliminary assessments of cost-effective solutions in reducing energy consumption by typical heating and hot water supply systems in various types of houses, taking into account the technical solutions used for buildings with low energy consumption, was published and submitted to stakeholders for comments and distributed via CD-ROM and the Internet (http://www.effbuild.by/publications/assortment/14/). The recommendations met the stakeholders expectations, although made it clear that under existing tariffs the new technical solutions would not be able either to compete with CHPs or to provide a cost-effective compromise with centralized district heating schemes. The implementation of this activity will be continued in 2015 in order to properly analyze and evaluate evolution of the tariff policy and its impact on cost-efficiency of the energy efficient measures suggested by the project for heating and hot water supply options.
	Organize a round table (ad-hoc meeting) with an attendance of relevant stakeholders (BelEnergo, Communal and Municipal Services, District CHPs) to discuss, in view of the results of activity 1.4.1 above, the feasibility of district heat and power supply systems under the conditions of low energy housing, and formulate related recommendations for future development of the said systems.	000473 62000 10003 000473 62000 10003	71300 - local consultants 72100 - contract. serv. companies	400 600	1125 4018.11	281 670 -	3418.11	At least 25 representatives of stakeholders attended the round table, and a corresponding minute with recommendations as to feasibility of district heating and power supply systems prepared and submitted to stakeholders for approval and accounting in relevant development programmes. Deadline - May 30, 2014	Fully implemented. Scientific and practical workshop and a round-table "Experience of designing houses with minimum energy consumption" organized and held on July 18, 2014 in the "Institute GrodnoGrazhdanProjekt" RUE with the participation of about 75 professionals representing 29 companies (designers, engineers, builders, construction inspectors, utilities representatives, etc.), 12 public authorities and 5 media groups. While making recommendations as to a number of cost-effective design solutions, the workshop highlighted many unresolved issues including still exercised cross-subsidies and improper tariff policy that need deeper investigations after the pilot buildings are fully designed along with cost estimate of engineering facilities, installations and equipment for energy efficiency improvement.
	A finalized draft with related stakeholder cor buildings and, as applicable, those going th				ards for newly o	constructe			On the basis of a road map prepared and discussed with stakeholders in 2013, a draft of provisions for the Technical Code of the Republic of Belarus "Energy Efficiency Performance of Buildings" along with its preliminary text based on the energy efficiency performance approach and Directive 2010/31/EU have been elaborated by the project. Justifications for the development of technical regulations interconnected with the said Technical Code were elaborated that allowed to include them in Amendment No.1 to the State Standardization Plan of the Republic of Belarus for 2014 approved by the Chairman of GosStandart as of 01.07.2014 (see also a draft of the State Standardization Plan of the Republic of Belarus for 2015) and in the Development Program for System of Technical Norms, Standardization and Confirmation of Compliance in the Field of Energy Saving for 2011-2015 (with changes No.1, No.2, No.3). The draft of the Technical Code also directed to other stakeholders for discussions and comments. The draft was discussed during a round table and submitted to the Technical Committee on Standardization TCS-14 under the Ministry of Architecture and Construction. The activities under this Output will be continued in 2015-2016.
1	Provide on-going consulting services to relevant authorities in the course of conciliation and adoption procedures with regard to the technical codes drafted by the project in 2013.	000473 62000 10003	71300 - local consultants	600	933	156		in 2013 formally adopted by competent authority(ies). Deadline - July 31, 2014	Fully implemented. The project provided consulting services to the competent authorities, including RUE "StroyTechNorm", on a constant basis with regard of technical regulations developed by the project in 2013-2014. Based on this efforts, together with RUE "StroyTechNorm", the Program of Actions in the Field of Energy Efficiency and Energy Saving in Construction Sector for 2014-2017 has been developed. The Plan allows to coordinate activities in development and adoption of regulations being prepared and suggested by the project. Coordination was also promoted by the fact that according to order No.211 of 29.07.2014 by the Minister of Architecture and Construction one of project's experts was co-opted into Technical Committee on Standardization in the field of architecture and construction as the chairman of committee "Energy saving, power efficiency, energy management" (TCS-14).
t s c s s c c s c c c c c c c c c c c c	On the basis of the roadmap suggested by he project in 2013, recommend a list of standards and a concept (general provisions) of the Technical Regulations along with supporting information to be included into the 2014 Annual Standardization Plan and/or the Complex Programme of Measures for Development of Energy Efficient Construction, Reconstruction and Modernization of Residential Buildings of the Ministry of Architecture and Construction.	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - 5 international consultants 71300 - local consultants 71300 - local consultants (translation)	3000 420	5007.79 3333 565.8	100 111 135	-333 -145.8	residential buildings submitted to and endorsed by the Ministry of Architecture and Construction with its inclusion into the 2014 Annual Standardization Plan and/or the Complex Programme of Measures for Development of Energy Efficient Construction, Reconstruction and	Fully implemented. Draft of provisions for the Technical Code of the Republic of Belarus "Energy Efficiency Performance of Buildings" has been elaborated by the project. The draft was discussed with stakeholders and, as a result, a corresponding report with justifications for the development of the Technical Code was submitted to the State Standardization Committee of the Republic of Belarus (GosStandart). Based on the report the GosStandart has included the Technical Code in Amendment No. 1 to the State Standardization Plan of the Republic of Belarus for 2014 approved by the Chairman of GosStandart as of 01.07.2014 (see also a draft of the State Standardization Plan of the Republic of Belarus for 2015, http://gosstandart.gov.by/txt/Programm-work/docs/PGS_2015_plan.pdf).
t F c	On the basis of the roadmap suggested by the project in 2013 and in line with the proposals submitted and endorsed under activity 1.5.2 above, draft a set of standards the Technical Regulations) harmonized with	000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants	8200 5000	8200 5335	100	1 1 1 288-	residential buildings submitted to the EE Department and the Ministry of Architecture and Construction and	Fully implemented. Draft text for the Technical Code of the Republic of Belarus "Energy Efficiency Performance of Buildings" based on the energy efficiency performance approach and Directive 2010/31/EU have been elaborated by the project. Drafts of some other interconnected standards and amendments to the operating ones suggested by the project have been included by the GosStandart in the Development Program for System of Technical Norms, Standardization and

	EU standards to cover missing energy performance requirements, indicators and regulations to be applied in building sector with a view to facilitating developments of energy efficient buildings.	000473 62000 10003	71300 - local consultants (translation)	420	428.74	102	-8.74		Confirmation of Compliance in the Energy Saving Field for 2011-2015 (with changes No.1, No.2, No.3).
1.5.4	Organize a round table (ad-hoc meeting) to discuss the standards drafted under activity 1.5.3 above.	000473 62000 10003 000473 62000 10003	71300 - local consultants 72100 - contract. serv. companies	400 600	733	183		At least 25 representatives of stakeholders attended the round table, and a corresponding minute with recommendations as to acceptability and applicability of the drafted standards prepared and handed over to stakeholders. Deadline - Oct 31, 2014	Fully implemented. Rationale, principal provisions and draft text for the Technical Code of the Republic of Belarus "Energy Efficiency Performance of Buildings" along with some technical regulations interconnected with the said code elaborated by the project were presented and discussed during a round-table workshop "Regulatory framework and standards for construction and operation of residential buildings. Draft of Technical Code on energy efficiency of buildings" organized and held by the project in Minsk on Dec 18, 2014. About 50 professionals and decision-makers supported most of the approaches introduced and grounded by the project and recommended the presented documents for further conciliation and adoption procedures.
1.5.5	Based on the results of activity 1.5.4 above, revise and submit the draft standards to the competent authority(ies).	000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants	4000 600	4000	100	600	The revised draft standards formally submitted to the competent authority(ies) for adoption. Deadline - Nov 30, 2014	Partly implemented. The revised text of the Technical Code of the Republic of Belarus "Energy Efficiency Performance of Buildings" along with some technical regulations interconnected with the said code are prepared and will be submitted to the competent authority in 2015 in line with the timeframes prescribed by Amendment No.1 to the State Standardization Plan of the Republic of Belarus for 2014 and by the Development Program for System of Technical Norms, Standardization and Confirmation of Compliance in the Energy Saving Field for 2011-2015 (with changes No.1, No.2, No.3).
Output 1.6	Elaborated and by the Government of Belaru buildings, including issuing of EE passports	s adopted practical procedures for and a system of monitoring and con	the establishment of a mand npliance checking with relat	latory syste ed on-site s	m of EE certifi pot-checks.	cation of		The practical procedures for the establishment of an energy efficiency certification system and a system of monitoring and compliance checking applicable to residential buildings formally submitted for adoption.	The project provided analysis of the building energy certification best practices existing in the EU countries and drafted recommendations and proposals containing principal provisions and procedures for a system of mandatory certification of energy efficiency and systems for monitoring and verifying compliance with established standards for residential buildings. The proposals were discussed at two round-table seminars. With due regard of the recommendations from the said round-tables, the elaboration of practical procedures for energy certification has been formally included in the Development Program for System of Technical Norms, Standardization and Confirmation of Compliance in the Energy Saving Field for 2011-2015 (with changes No.1, No.2, No.3). The activities under this Output will be continued in 2015-2016.
1.6.1	Conduct a critical analysis of the best European and other internationally recognized approaches, methodologies, regulations and	000473 62000 10003	71200 - international consultants	6000	6000	100	0	A report on the results of critical analysis of best practices of energy certification of residential buildings with relevant	Fully implemented. The project provided a comprehensive analysis of approaches, methodologies and regulations for the energy certification system based on the best European practice and experience in introduction of such system applicable to residential buildings. As a result,
	practices for the energy efficiency certification system applicable to residential buildings.	000473 62000 10003 000473 62000 10003	71300 - local consultants 71300 - local consultants (translation)	600 420	600 50	100 12		recommendations submitted to and approved by the EE Department and published online. Deadline - Apr 30, 2014	recommendations containing a rationale for the development and introduction of energy certification system in Belarus were drafted, transferred to stakeholders and disseminated on CDs and in the Internet (http://www.effbuild.by/publications/assortment/16/).
1.6.2	Based on the results of activity 1.6.1 above and with due account of the Belarusian norms for energy efficiency pasportization, formulate basic requirements and specifications for the said energy efficiency certification system including its institutional and legal arrangement.	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants	11000 1000 420	11000 1153 570.16	100 115 136	-153	A report containing basic requirements, specifications, institutional and legal arrangements for the energy efficiency certification system submitted to and approved by the EE Department and published online. Deadline - July 31, 2014	Fully implemented. The project elaborated basic requirements and specifications along with recommendations on institutional arrangements and legal framework for the energy certification system applicable to residential buildings. The related reports were handed over to stakeholders and disseminated on CDs and in the Internet (http://www.effbuild.by/publications/assortment/22/l/).
1.6.3	Organize a round table (ad-hoc meeting) to discuss the provisions drafted under activity 1.6.2 above.	000473 62000 10003 000473 62000 10003	(translation) 71300 - local consultants 72100 - contract. serv. companies	400 600	400 1727.76	100		At least 25 representatives of stakeholders attended the round table and a corresponding minute with recommendations as to technical, institutional and legal arrangement of the certification system prepared and handed over to stakeholders. Deadline - August 15, 2014	Fully implemented. Rationale and principal provisions elaborated by the project for the establishing the energy certification system in Belarus were presented and discussed during an international round-table workshop "General Terms and Conditions for Energy Efficiency Certification System in Buildings" organized and held by the project in Minsk on Oct 3, 2014. More than 40 professionals representing 25 design and engineering companies, 8 decision-makers and 3 journalists supported most of the approaches introduced and grounded by the project and recommended to proceed further to elaboration of institutional arrangements and legal framework of the said system.
1.6.4	Conduct a critical analysis of the best European and other internationally recognized methodologies and relevant tools for energy efficiency monitoring and compliance checking applicable to residential buildings.	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants	9200 800 420	9200	100 100 0	O		Fully implemented. The project provided a comprehensive analysis of international experience with energy efficiency monitoring and compliance checking in relation to national building energy efficiency laws and requirements. The report has been issued and disseminated on CDs and in the Internet (http://www.effbuild.by/publications/?action=assortment&parent=23&start=2).
1.6.5	Elaborate, on the basis of the results of activities 1.6.3 and 1.6.4 above, a draft of practical procedures for the establishment of	000473 62000 10003	(translation) 71200 - international consultants	12500	12500	100	0	A report containing the draft of practical procedures for a mandatory system of energy efficiency certification of residential	Fully implemented. Based on the analysis above the project provided detailed recommendations for conditions in Belarus towards developing procedures and tools to support building energy performance monitoring and conformance checking. The related report was handed over to

	a mandatory system of energy efficiency	000473 62000 10003	71300 - local	2000	2000	100	(stakeholders and disseminated on CDs and in the Internet
	certification of residential buildings along with a system of monitoring and compliance	000473 62000 10003	consultants 71300 - local	420		0	400	and compliance checking submitted to and	71
	checking.	000473 02000 10003	consultants	420		U	420	approved by the EE Department and published online. Deadline - August 31,	during the second round-table workshop held on this issue (see sub-activity 1.6.7 below).
			(translation)					2014	
1.6.6	Conduct on-site spot-checks of energy	000473 62000 10003	71300 - local	1046	1046	100	(A report containing the results of	Fully implemented. The energy performance of five residential buildings audited in 2013-2014 w
	performance of at least five multi-storey buildings with a view to demonstrate and	000473 62000 10003	consultants	5000		0	5000	demonstration on-site spot-checks of	calculated and demo energy certificates were issued on the basis of the draft of building energy
	verify the suggested methodology and issue	000473 62000 10003		5000		0	5000	energy performance of at least five multi- storey buildings with a view to verify the	performance monitoring and conformity checking methodologies and tools suggested by the project
	of demo energy certificates of the proposed		72100 -					suggested methodology, along with the	The certificates were demonstrated and discussed during a round-table workshop (see sub-activity 1.6.7 below).
	template.		contract. serv.					annexed demo energy certificates of the	The second
			companies					proposed template prepared and published	
								on-line. Deadline - Sep 15, 2014	
1.6.7	Organize a round table (ad-hoc meeting) to	000473 62000 10003		400	1124.86	281	-724 86	At least 25 representatives of stakeholders	Fully implemented. Provisions and requirements for procedures, institutional and legal tools for
	discuss the procedures and tools for energy					201	721.00	attended the round table and a	monitoring and conformity checking elaborated by the project for the energy certification system in
	efficiency certification and validation systems		71300 - local					corresponding minute with	Belarus were presented and discussed during an international round-table workshop "Main
	elaborated as a result of activities 1.6.5 and		consultants					recommendations as to the elaborated	provisions, procedures and methodology for certification system and conformity assessment of
	1.6.6 above.							procedures and tools for energy efficiency	energy efficiency performance of buildings" organized and held by the project in Minsk on Dec 18,
		000473 62000 10003		600		0	600	certification and validation systems prepared and handed over to stakeholders.	2014. About 50 professionals from 33 design, engineering and construction companies and
			72100 -			Ü	550	Deadline - Sep 30, 2014	universities, 17 decision-makers from public authorities and 3 journalists supported most of the approaches introduced and grounded by the project and recommended to incorporate the provision
			contract. serv.						elaborated by the project into a draft of standard harmonized with EN 15217 "Energy efficiency of
			companies						buildings. Methods for determination of energy efficiency and energy certification procedures of
1.60	Dood on the very the first the transfer of the	000 470							buildings".
1.6.8	Based on the results of activity 1.6.7, revise the elaborated draft of practical procedures	000473 62000 10003	71200 -	8200	8200	100	0	The revised draft of practical procedures	Partly implemented. Based on the results of above activities, the project prepared a report with
	and tools for energy efficiency certification		international					and tools for energy efficiency certification and validation systems formally submitted	necessary rationale, draft provisions for certification methodologies and requirements for institution
	and validation systems and submit it for		consultants					to competent authorities for approval and	arrangements and legal framework of the energy certification system for residential buildings. The materials prepared by the project have been taken into account by the RUE "StroyTechNorm", a
	approval and adoption.	000473 62000 10003	71300 - local	800	800	100	0	adoption. Deadline - Dec 31, 2014	developer of a draft of Standard EN 15217 "Energy efficiency of buildings. Methods for determinate
		000473 02000 10003	consultants	000	800	100	U	,	of energy efficiency and energy certification procedures of buildings". The standard has been
		000473 62000 10003		420		0	420		included in the list of the Development Program for System of Technical Norms, Standardization ar
			71300 - local consultants						Confirmation of Compliance in the Energy Saving Field for 2011-2015 (with changes No.1, No.2,
			(translation)						No.3), and will be further elaborated in cooperation with the RUE "StroyTechNorm" in 2015.
	Bank Fee	000473 62000 10003	(250	187.97	75	62.03		
	I I								
	REALIZED GAIN/REALIZED LOSS	000473 62000 10003		0	-26.59	**************************************	26.59		
Output 1.7			on for the construction m		-26.59	dianege 11e	26.59		The Output is to be implemented in 2015 2015
Output 1.7	REALIZED GAIN/REALIZED LOSS Further developed and adopted quality starthe construction sector.		on for the construction ma			oliances use		No activity was stipulated for 2014	The Output is to be implemented in 2015-2016
Output 1.7	Further developed and adopted quality star	ndards and a system of EE certificati	on for the construction ma		ories and ap			No activity was stipulated for 2014	The Output is to be implemented in 2015-2016
Output 1.7	Further developed and adopted quality star the construction sector.	ndards and a system of EE certificati	Outcome 1 - total:	aterials, access	ories and ap	91%	ed in 20,939	No activity was stipulated for 2014	
	Further developed and adopted quality star the construction sector.	ndards and a system of EE certification of EE	Outcome 1 - total:	aterials, accesson 221,065	ories and ap 200.126	91% fectively e	20,939	No activity was stipulated for 2014 the new energy efficiency building s	tandards and construction norms
	Further developed and adopted quality star the construction sector. (a) Developed, published and disseminated star	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: Tthe Belarusian specia lides, handbooks, guidelir	aterials, accessor 221,065 alists to implements and other re-	ories and ap 200,126 nent and ef	91% fectively e	20,939 nforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared
	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startnergy efficiency design and construction of	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	20,939 nforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well
	Further developed and adopted quality star the construction sector. (a) Developed, published and disseminated star	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	20,939 nforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published
	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startnergy efficiency design and construction of	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	20,939 nforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well
Output 2.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startnessen energy efficiency design and construction dissemination of this information through the	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	ed in 20,939 inforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website.
Output 2.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of the capacity building action plan	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	ed in 20,939 inforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website.
Output 1.7 Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startnessemination of this information through the dissemination of this information plan elaborated by the project in 2013 and	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	ed in 20,939 inforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website.
Output 2.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of the capacity building action plan	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	ed in 20,939 inforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website.
Output 2.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of the capacity building action plan elaborated by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: The Belarusian special Ides, handbooks, guideling mentation of the envisage	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	ed in 20,939 inforce	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website.
Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of the capacity building action plan elaborated by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows:	ndards and a system of EE certification Outcome 2: Enhanced capacity of the action of the system of	Dutcome 1 - total: I the Belarusian special Ides, handbooks, guideling mentation of the envisage d the project's own Intern	aterials, accessor 221,065 dists to impler nes and other re ed new construc et site	ories and ap 200,126 nent and ef lated training tion norms, i	91% fectively e materials on cluding	ed in 20,939 nnforce on	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each).	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016.
Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of this information plan elaborated by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building"	ndards and a system of EE certification Outcome 2: Enhanced capacity of the c	Outcome 1 - total: I the Belarusian special lides, handbooks, guideling mentation of the envisage of the project's own Internation of the project's own International light project of the proj	221,065 221,065 elists to implered and other red new constructions	ories and ap 200,126 nent and ef	91% fectively e	20,939 nforce on	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016.
Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of the capacity building action plan elaborated by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows:	Outcome 2: Enhanced capacity of akeholder group specific technical guof new buildings to support the implementation based energy platform and all the control of the contro	Outcome 1 - total: If the Belarusian special Ides, handbooks, guideling mentation of the envisage Id the project's own Internation 71300 - local consultants	221,065 221,065 dists to impler nes and other re ed new construc et site	200,126 nent and ef	91% fectively e materials on cluding	20,939 nforce on	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных
Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building"	ndards and a system of EE certification Outcome 2: Enhanced capacity of the action of the system of	Outcome 1 - total: If the Belarusian special lides, handbooks, guideling mentation of the envisage of the project's own Internation of the project's own Internation of the project's own Internation of the project's own International Consultants 71300 - local consultants 74200 - audio	aterials, accessor 221,065 dists to impler nes and other re ed new construc et site	ories and ap 200,126 nent and ef lated training tion norms, i	91% fectively e materials on cluding	20,939 nforce on	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск,
Output 2.1 2.1.1	Further developed and adopted quality starthe construction sector. Developed, published and disseminated startenergy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building"	Outcome 2: Enhanced capacity of akeholder group specific technical guof new buildings to support the implementation based energy platform and all the control of the contro	Outcome 1 - total: If the Belarusian special Ides, handbooks, guideling mentation of the envisage Id the project's own Internation 71300 - local consultants	221,065 221,065 dists to impler nes and other re ed new construc et site	200,126 nent and ef	91% fectively e materials on cluding	20,939 nforce on -170 -100	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных
Output 2.1 2.1.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building Envelope" Handbook "Design of HVAC Systems for Energy	Outcome 2: Enhanced capacity of akeholder group specific technical guof new buildings to support the implementation based energy platform and all the control of the contro	The Belarusian special dides, handbooks, guideling mentation of the envisage of the project's own International dides and the project's own International dides are special dides. 71300 - local consultants 74200 - audio & video prod. 71300 - local	221,065 221,065 dists to impler nes and other re ed new construc et site	200,126 nent and ef	91% fectively e materials on cluding	20,939 Inforce on -170 -100	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - May 31, 2014	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающи конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск, «Артлайн», 2014. 44 стр. (see http://www.effbuild.by/publications/showproduct/12/214/)
Output 2.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of this information plan elaborated by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building Envelope"	Outcome 2: Enhanced capacity of akeholder group specific technical guor finew buildings to support the implementation of the internet based energy platform and 000473 62000 10003	The Belarusian special dides, handbooks, guideling mentation of the envisage of the project's own International dides and the project's own International dides are special dides. 71300 - local consultants 74200 - audio & video prod.	221,065 221,065 Alists to impler nes and other reed new constructed site 1200 700	200,126 nent and ef lated training tion norms, i 1370 800	91% Fectively ematerials oncluding	-170 -100	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - May 31, 2014 The handbook prepared, approved by the EE Department and the Ministry of	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск, «Артлайн», 2014. 44 стр. (see http://www.effbuild.by/publications/showproduct/12/214/) Fully implemented. 300 copies published: Системы принудительной вентиляции с рекуперацией тепловой энергии удаляемого воздуха для жилых зданий. Теория и практика /
2.1.1 2.1.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building Envelope" Handbook "Design of HVAC Systems for Energy	Outcome 2: Enhanced capacity of akeholder group specific technical guor new buildings to support the implementation based energy platform and 000473 62000 10003	The Belarusian special dides, handbooks, guideling mentation of the envisage of the project's own International dides and the project's own International dides are special dides. 71300 - local consultants 74200 - audio & video prod. 71300 - local	221,065 221,065 allists to impler nes and other re ed new construc et site	200,126 nent and ef lated training tion norms, i	91% Fectively ematerials oncluding	-170 -396 648.41	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and bublished offline (300 copies) and online. Deadline - May 31, 2014 The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and	fandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск, «Артлайн», 2014. 44 стр. (see http://www.effbuild.by/publications/showproduct/12/214/) Fully implemented. 300 copies published: Системы принудительной вентиляции с
2.1.1 2.1.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building Envelope" Handbook "Design of HVAC Systems for Energy	Outcome 2: Enhanced capacity of akeholder group specific technical guor finew buildings to support the implementation of the internet based energy platform and 000473 62000 10003	The Belarusian special lides, handbooks, guideling mentation of the envisage of the project's own International lides and the project's own International lides are lides and lides and lides are lides are lides and lides are lides are lides and lides are lides are lides are lides and lides are li	221,065 221,065 Alists to impler nes and other reed new constructed site 1200 700	200,126 nent and ef lated training tion norms, i 1370 800	91% Fectively ematerials oncluding	-170 -100 -396 648.41	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and bublished offline (300 copies) and online. Deadline - May 31, 2014 The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and bublished offline (300 copies) and online.	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск, «Артлайн», 2014. 44 стр. (see http://www.effbuild.by/publications/showproduct/12/214/) Fully implemented. 300 copies published: Системы принудительной вентиляции с рекуперацией тепловой энергии удаляемого воздуха для жилых зданий. Теория и практика /
2.1.1.1	Further developed and adopted quality star the construction sector. Developed, published and disseminated star energy efficiency design and construction of dissemination of this information through the dissemination of this information through the project in 2013 and endorsed by the project in 2013 and endorsed by stakeholders, prepare, publish and disseminate offline and online a set of specific technical information materials for different target groups, as follows: Handbook "Design of Energy Efficient Building Envelope" Handbook "Design of HVAC Systems for Energy	Outcome 2: Enhanced capacity of akeholder group specific technical guor finew buildings to support the implementation of the same internet based energy platform and 000473 62000 10003	The Belarusian special des, handbooks, guideling mentation of the envisage of the project's own International consultants 71300 - local consultants 74200 - audio & video prod. 71300 - local consultants 74200 - audio -	221,065 221,065 alists to impler nes and other reed new constructed site 1200 700 1200 700	200,126 nent and ef lated training tion norms, i 1370 800	91% Fectively ematerials oncluding	-170 -100 -396 648.41	No activity was stipulated for 2014 the new energy efficiency building s At least six handbooks on design and construction of new energy efficient buildings prepared, approved by stakeholders, disseminated through Internet and published (300 copies each). The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - May 31, 2014 The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - June 30, 2014	tandards and construction norms According to the capacity building action plan compiled in 2013, the project has prepared 56 technical reports, published 11 handbooks, brochures and reference materials, as well as 15 publications in the open media which were also dissiminated on CDs and published on the project website. The activities under this Output will be continued in 2015-2016. Fully implemented. 300 copies published: Проектирование энергоэффективных ограждающих конструкций жилых зданий. Ячеистый бетон при проектировании энергоэффективных оболочек жилых многоэтажных зданий (справочное пособие) / Соколовский Л.В. // Минск, «Артлайн», 2014. 44 стр. (see http://www.effbuild.by/publications/showproduct/12/214/) Fully implemented. 300 copies published: Системы принудительной вентиляции с рекуперацией тепловой энергии удаляемого воздуха для жилых зданий. Теория и практика /

	Energy Efficient Multi-storey Residential Buildings"	000473 62000 10003	74200 - audio & video prod.	559.45	559.45	100		Architecture and Construction and published offline (300 copies) and online. Deadline - July 31, 2014	энергосбережения / Жидович И.С. // Минск, «Артлайн», 2014. 32 стр. (see http://www.effbuild.by/publications/showproduct/12/101/)
2.1.1.4	Handbook "Design of Hot Water Supply System Based on Solar Collectors for Energy Efficient Multi-storey Residential Buildings"	000473 62000 10003 000473 62000 10003	71300 - local consultants 74200 - audio & video prod.	1386.5 605	1386.5 605	100	0	The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - Aug 31, 2014	Fully implemented. 300 copies published: Использование солнечной энергии для повышения энергоэффективности жилых зданий (справочное пособие) / Покотилов В.В. // Минск, декабрь 2014. 51 стр. (see http://www.effbuild.by/publications/showproduct/17/74/)
2.1.1.5	Handbook "Design of Power Supply System Based on Solar PV-panels for Energy Efficient Multi-storey Residential Buildings"	000473 62000 10003 000473 62000 10003	71300 - local consultants 74200 - audio & video prod.	1200 700	1386.5	116 0		The handbook prepared, approved by the EE Department and the Ministry of Architecture and Construction and published offline (300 copies) and online. Deadline - Sep 30, 2014	Fully implemented. 300 copies published: Применение солнечных фотоэлектрических панелей для нагрева воды на нужды горячего водоснабжения / Бедунько А.В. // Минск, «Поликрафт», 2014. 26 стр.
2.1.2	Based on the experience gained during the design of energy efficient multi-storey residential buildings in Belarus, prepare, publish and disseminate offline and online a handbook "Design Implementation of Energy Efficiency Performance in Residential	000473 62000 10003 000473 04000 00012	71300 - local consultants 74200 - audio & video prod.	1200 700	1799 3980	150 0		The handbook prepared, approved by the EE Department and the Ministry of	Fully implemented. 300 copies published: Проектирование, практика и принципы строительства энергоэффективных зданий / Дзинтарс Яаунземс // Минск, «Поликрафт», 2014. 86 стр. (see http://www.effbuild.by/publications/showproduct/12/213/)
Output 2.2	Buildings in Belarus". New courses on integrated building design a architects and building engineers and at least	and building energy efficiency include st 200 students have passed these ne	ed into the curricula of all w courses by the end of t	key Belarusia he project				Two tutorials, in draft, on energy efficient construction materials and energy efficient building design principles presented and endorsed by at least one of the selected relevant universities.	Three new courses related to the best international and national practice in the field of design and construction of energy efficient residential buildings were suggested and presented by the project. Three national universities agreed to include these new courses in their syllabi during a round-table discussions held in the Belarusian National Technical University conjointly with Scientific Council Meeting with presence of representatives from 14 faculties of 7 universities. The decision has been made to continue cooperation with the said faculties in order to further adjust the curricular materials prepared by the project to current syllabi. The activities under this Output will be continued in 2015-2016.
2.2.1	Based on recommendations and ToRs for updating and adjusting curricular of selected relevant universities elaborated by the project in 2013 and endorsed by stakeholders, draft university syllabi and other curricular materials for at least two subjects: (i) Materials, Wares and Technologies for Energy Efficient Buildings and (ii) Design of Energy Efficient Buildings.	000473 62000 10003	71300 - local consultants	8200	8200	100	0	At least two university syllabi and other curricular materials drafted, based on the recommendations and ToRs for updating and adjusting curricular of selected relevant universities elaborated by the project in 2013, and submitted to the EE Department and published online. Deadline - Oct 31, 2014	Brest State Technical University) and prepared in draft along with related curricular materials,
2.2.2	Organize and hold presentations of the prepared university syllabi and other curricular materials for Scientific Council in at least one of the selected universities.	000473 62000 10003 000473 04000 00012 000473 62000 10003	71300 - local consultants 71300 - local consultants 72100 - contract. serv. companies	600	600 1200 328.02	100	-1200	Elaborated university syllabi and other curricular materials presented to and endorsed by Scientific Council of at least one of the relevant universities for incorporation of these materials into educational process. Deadline - Dec 31, 2014	Fully implemented. Round-table workshop was held on Dec 12, 2014 in the Belarusian National Technical University conjointly with University's Scientific Council Meeting to present and discuss a draft of three new university courses suggested by the project. About 35 representatives of 14 faculties from 7 universities (Belarusian National Technical University, Belarusian State Technological University, Brest State Technical University, Polotsk State University, Gomel State Technical University, Belarusian State University of Transport, Grodno State University) attended the workshop. The decision has been made to continue cooperation with the said faculties in order to further adjust the curricular materials prepared by the project to the current syllabi of three leading universities, i.e., Belarusian National Technical University, Belarusian State Technological University and Brest State Technical University.
Output 2.3	At least 50 experts from different state and international developments, experiences an	municipal entities dealing with constr Id lessons learnt on building energy e	uction policies, norms and fficiency and environmen	d standards a tally sustaina	re trained on t ble construction	he most re	cent	At least 50 experts trained on the most recent international developments, experiences and lessons learnt in the field of construction policies, norms and standards for energy efficient buildings and environmentally sustainable construction.	Fully implemented. Training materials and related presentations were prepared and a two-day training workshop focused on construction policies, norms and standards was held for about 60 specialists. The workshop was divided into two courses, Introductory and Practical. As a result, all trainees were given certificates issued by the EE Department.
2.3.1	Prepare training materials (handbooks, tutorials, presentations) concerning the most recent international developments, experiences and lessons learnt in the field of construction policies, norms and standards for energy efficient buildings and environmentally sustainable construction.	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants (translation)	4800 3200 420	4800 8365.76 420	100 261 100	-5165.76	Training materials for specialists, who deal with construction policies, norms and standards, concerning the most recent international developments, experiences and lessons learnt in the field of construction policies, norms and standards for energy efficient buildings and environmentally sustainable construction prepared and submitted to the EE Department and the Ministry of Architecture and Construction and	Fully implemented. Handbook "Policy, norms and standards for energy efficient buildings" of 38 pages and 16 related presentations were prepared for a two-day training workshop for policy-makers and professionals in the field of construction policies, norms and standards for energy efficient buildings and environmentally sustainable construction. The materials were also submitted to the EE Department and the Ministry of Architecture and Construction and published online.

2.3.2	Organize and conduct, using materials prepared under activity 2.3.1 above, at least one 2-day training workshop for specialists	000473 62000 10003	71200 - international consultants	4000	4000	100		At least 50 specialists from relevant state and municipal agencies dealing with construction policies, norms and standards	
	from relevant state and municipal agencies dealing with construction policies, norms and	000473 62000 10003	71300 - local consultants	901	901	100	0	were trained via a two-day training workshop in the most recent international	attended the workshop. 75% of participants rated the courses as very actual and important ones for Belarus and their professional careers. About 80% feel that the training fully met their expectations
	standards.	000473 62000 10003 000473 62000 10003	71600 - travel 72100 - contract, serv.	1320 4800	3306.89	0 69	1493.11	developments, experiences and lessons learnt in the field of construction policies, norms and standards for energy efficient buildings and environmentally sustainable	and they will be using its outcomes in their work. All training materials were distributed among the trainees and published on-line (http://www.effbuild.by/publications/assortment/24/). The trainees were given certificates issued by the EE Department.
		000473 62000 10003 000473 04000 00012	companies 74200 - audio & video prod. 71300 - local	100 420	379.51	0 90		construction. Training materials published offline and disseminated among participants. Deadline - May 31, 2014	
		333.73 3.665 355.2	consultants (translation)	,25	0,0.01		40.40		
Output 2.4 2.4.1	At least 50 architects and other buildings de international developments in the area of en design principles and techniques; iii) implic performance based construction norms; iv) performance; and v) presentation of the available.	ergy efficient buildings from the te ations in the practical design work available technical options and co ilable, state of the art software to s	stitutes and professional a schnical and policy perspec when moving from prescri st-effective design principl upport integrated, energy	ctive; ii) integrate iptive norms to b les for optimizinç efficient building	ed, energy ei ouildings' ove g buildings' e design and	fficient buildi erall energy energy training for i	ing its use.	At least 50 architects and other buildings designers trained on the most recent international developments in the area of energy efficient buildings, including policy, construction norms and standards, design principles and techniques, and available cost-effective technical options to achieve optimal energy performance of buildings.	Fully implemented. Training materials and related presentations were prepared and a two-day training workshop focused on the most recent international developments in the area of energy efficient buildings, including policy, construction norms and standards, design principles and techniques, and available cost-effective technical options to achieve optimal energy performance of buildings was held for about 60 specialists. The workshop was divided into two courses, Introductory and Practical. As a result, all trainees were given certificates issued by the EE Department.
	Prepare training materials (handbooks, tutorials, presentations) concerning the i) most recent international developments in the area of energy efficient buildings from the technical and policy perspective; ii) integrated, energy efficient building design principles and techniques; iii) implications in the practical design work when moving from prescriptive norms to buildings' overall energy performance based construction norms; and iv) available technical options and costeffective design principles for optimizing buildings' energy performance.	000473 62000 10003 000473 62000 10003 000473 04000 00012	71200 - international consultants 71300 - local consultants 71300 - local consultants (translation)	5600 3200 420	5600 3414.32 420	100 107 100	-214.32 0	buildings designers from the leading design institutes and professional associations concerning the most recent developments, design principles and techniques, implications of new construction norms in	Fully implemented. Handbook "Design, practice and principles of energy efficient buildings" of 63 pages, training aids "Available technical options and cost-effective design principles for construction of energy efficient buildings" of 48 pages, training aids "Heat demand calculation tool for heating at various schemes of heat recovery" of 24 pages and 15 related presentations were prepared for a two day training workshop for developers, designers and other professionals in the field of design, construction and operation of energy efficient buildings. The materials were also submitted to the EE Department and the Ministry of Architecture and Construction and published online (e.g., http://www.effbuild.by/publications/showproduct/12/213/).
	Organize and conduct, using materials prepared under activity 2.4.1 above, at least one 2-day training workshop for architects and other buildings designers from the leading design institutes and professional associations.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71600 - travel 72100 - contract. serv. companies 74200 - audio & video prod.	100	4250 1000 3608.03	0	1320 191.97 100	designers from the leading design institutes and professional associations were trained via a two-day training workshop in the most recent developments, design principles and techniques, implications of new	Fully implemented. Two-day training workshop comprised of two sessions (Introductory and Practical) was held on Sep 18-19, 2014 in Minsk. About 60 representatives from 23 organizations including 18 design and engineering companies, 3 universities and 2 public authorities attended the workshop. 78% of them rated the courses as very actual and important ones for Belarus and their professional careers. About 67% feel that the training fully met their expectations and they will be using its outcomes in their work. All training materials were distributed among the trainees and published on-line (http://www.effbuild.by/news/293.html). The trainees were given certificates issued by the EE Department.
		000473 04000 00012	71300 - local consultants	420	420	100	0		
	At least 50 construction inspectors from the and the correct installation of the materials a		(translation) trained on methodologies	for assessing bu	ildings' ener	rgy performa	the con	rained on the best practice, nethodologies and tools for assessing	Fully implemented. Training materials and related presentations were prepared and a training workshop focused on methodologies for energy performance assessment and correct installation of the materials for buildings was held for about 50 specialists. As a result, all trainees were given certificates issued by the EE Department.
	Prepare training materials (handbooks, tutorials, presentations) concerning the best practice, methodologies and tools for assessing quality of design and construction in terms of integrated energy performance,	000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants	4800 3200	4800 3200	100	0 1	nspectors from the main regional and listrict centers concerning the best practice, methodologies and tools for	Fully implemented. Handbook "Methodological guidelines on energy performance monitoring and calculation for residential buildings" of 37 pages and training aids "Analysis of experience and practice in design and construction of energy efficient multi-storey residential buildings" of 33 pages and 8 related presentations were prepared for a training workshop for construction inspectors and other state experts in the field of expert's appraisal of design, construction and operation of energy

	proper installation of equipment and correct use of materials.	000473 04000 00012	71300 - local consultants (translation)	420	32.17	8 38	construction in terms of integrated energy performance, proper installation of equipment and correct use of materials prepared and submitted to the EE Department and the Ministry of Architecture and Construction and published online. Deadline - Aug 31, 20	Architecture and Construction and published online (e.g., http://www.effbuild.by/publications/assortment/15/).
	Organize and conduct, using materials prepared under activity 2.5.1 above, at least one 2-day training workshop for construction inspectors from the main regional and district centers.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 04000 00012	71200 - international consultants 71300 - local consultants 71600 - travel 72100 - contract. serv. companies 74200 - audio & video prod. 71300 - local consultants (translation)	4000 1000 1320 4800 100 420	4000 1141.12 951.77	0	At least 50 construction inspectors from main regional and district centers were trained via a two-day training workshop in the best practice, methodologies and too for assessing quality of design and construction in terms of integrated energing performance, proper installation of equipment and correct use of materials. Training materials published offline and disseminated among participants. Deadling 100 - Oct 31, 2014	important ones for Belarus and their professional careers. About 54% feel that the training fully met their expectations and they will be using its outcomes in their work. All training materials were distributed among the trainees and published on-line. The trainees were given certificates issued by the EE Department.
	At least 50 supervisors of the leading const other advise for private construction comp project cycle from the design to construction	anies on how to integrate elements of	ect installation of the mater				of No activity was stipulated for 2014	The Output is to be implemented in 2015-2016 after construction of at least one of the pilot buildings.
	A two-week training seminar for profession with the experiences of energy-efficient bui visiting the facilities (25 people).	al designers, representatives of the st						Fully implemented. Two five-day training seminars were organized and held in Austria in cooperation with the Austrian Energy Agency. Among trainees there were 22 professional designers and policy-makers from 15 organizations. One seminar was devoted to energy efficient building design and another one was devoted to construction policy and governance. Short travel reports with recommendations were presented to Ministry of Architecture and Construction and the EE Department for further use in decision-making.
2.7.1	Organize and conduct a one-week study visit in Germany, coupled with training workshops for professional designers, representatives of the state expertise and building supervision organizations devoted to the best existing practice in design, construction, operation and governance of energy efficient residential	000473 62000 10003 000473 04000 00012 000473 62000 10003	71200 - international consultants 71200 - international consultants 71300 - local	4800 0 780	6709 2178.16 780		1909 At least 20 Belarusian specialists raised their knowledge and skill with regard to the best existing practice in design, construction, operation and governance energy efficient residential buildings while taking part in a study tour to Germany. O Short reports with recommendations	Depatment, Mininstry of Architecture & Construction, Gosstroynadzor, Glavgosstroyexpertiza, Ministry of Housing & Utilities, Construction Departments of the Executive Committees of Mogilev
	buildings.	000473 04000 00012 000473 04000 00012	consultants 71300 - local consultants (translation) 71600 - travel	1120	1037.05 39395.96	93 8	prepared, submitted to stakeholders and	combined with training workshops. The counterpart of the project in this activity was the Austrian Energy Agency, which in line with the project's requests perfectly performed all logistics, invited and engaged highly professional lecturers, and organized visits to a number of demonstration new energy efficient construction sites. Short reports with recommendations, as to how to promote and facilitate energy efficiency measures in national housing, were prepared and submitted to stakeholders. Short
		000473 04000 00012	72100 - contract. serv. companies	2500	758.62	30 174	!1.38	discription of the study tours along with study materials were published online (e.g., http://www.effbuild.by/news/305.html).
Output 2.8	Other required training, networking and exc promoting energy efficient and environmen			ON WITH OTHE	: internation	ai imiliativės	At least 10 Belarusian specialists and decision-makers participated in at le three study visits and three international events dedicated to energy efficient and environmentally sustainable building construction an operation.	international events abroad dedicated to energy efficient and environmentally sustainable building construction and operation. The visitors have become acquainted with legal framework, standards and policies exercised in a number of leading European countries with regard to design, construction and operation of energy efficient residential buildings.
2.8.1	Monitor and cooperate with other international initiatives to prepare quarterly plans for study visits and forthcoming international and regional events dedicated to energy efficient and environmentally sustainable building construction and operation.	000473 62000 10003 000473 04000 00012	71200 - international consultants 71300 - local consultants (translation)	1900 240	1900	0	O Quarterly plans with description of select events and sites for taking part in forthcoming international and regional conferences and study visits, dedicated energy efficient and environmentally sustainable building construction and operation, along with corresponding ToR for travels and financial support docume prepared by the PIU and approved by th UNDP and EE Department. During the year	and environmentally sustainable building construction and operation was conducted and the most relevant events were selected. Quarterly reports with description of the selected events, specifications for business trips and the accompanying financial documents were prepared by the project. Based on the reports travel requests were prepared and submitted quarterly and approved by UNDP CO and the EE Department.

2.8.2	Organize study visits in appropriate EU	000473	62000 10003	71200 -	3809	4058	107	-240	At least 10 Belarusian specialists raised	Fully implemented. One five day study tour to the United Visual and Julian March 2.7, 2001
	country(ies), selected as per activity 2.8.1,	300-10	22000 10000	international	3003	7000	101	-243	their knowledge and skill in the best existing	Fully implemented. One five-day study tour to the United Kingdom during March 3-7, 2014 was organized and carried out with a focus on policies and standards, and as well as on advanced
	devoted to the best existing practice in application of the energy performance	000472	62000 10003	consultants	277 70	007 70	400	,	practice in application of the energy	principles in design, construction and operation of energy efficient buildings. Six prefessionals and
	standards, energy efficiency improvement	000473	02000 10003		827.79	827.79	100	(performance standards, energy efficiency improvement technologies, new	officials from NIPTIS, Mogilevsky UKS, EE Department and Vitebsk Oblast EE Department took part in the visit. Short reports with recommendations, as to how to introduce the best existing practice in
	technologies, construction materials, building			71300 - local					construction materials, up-to-date building	application of the energy performance standards, energy efficiency improvement technologies, new
	operation and maintenance experience to residential buildings.			consultants					operation and maintenance experience to	construction materials, up-to-date building operation and maintenance experience to Belarusian
	residential buildings.								residential buildings during at least two study tours conducted in EU countries.	residential building sector, were prepared and submitted to stakeholders.
		000473	62000 10003	71300 - local	2454.32	2454.32	100	(Short reports with recommendations	
				consultants					prepared. During the year	
		000473	62000 10003	(translation)	40959.6	16610	11	24349.6		
2.8.3	Provide informational and financial support for	~~~	62000 10003	71600 - travel 71200 -						
2.0.0	Belarusian specialists and decision-makers in	0004/3	02000 10003	international	1911		0	1911	In total at least 10 Belarusian specialists and decision-makers took part in at least	Fully implemented. Two persons from ALC "Aquaecology" and Ministry of Energy took part in the UNDP regional educational seminar on sustainable energy in Turkey during May 13-14, 2014. One
	their participation in at least three international			consultants					three relevant international events and	official from the EE Department took part in the training week of the International Energy Agency,
	events, including the 18th International Passive House Conference and Exhibition.	000473	62000 10003	71300 - local	1020	1020	100	C	raised their knowledge and experience, as	held in France during April 7-11, 2014. One expert from NIPTIS took part in the Annual 18th
	rassive house Conference and Exhibition.	000473	62000 10003	consultants 71600 - travel	21219.4	18884.86	89	2334 54	well as shared related information, specified policy approaches and domestic strategies	International Conference on Passive Houses in Germany during April 25-27, 2014. Three representatives of the EE Department took part in UNECE sessions in Geneva in November 17-21,
			62000 10003	12100-	1711.09	1133.42	66	577.67	in the field of energy efficient housing.	2014. Based on the results of these trips, the participants prepared short trip reports containing
204	Deside the second of the secon			contract, serv,					During the year	recommendations.
2.8.4	Provide support for Belarusian specialists and decision-makers in organizing and	000473	62000 10003	71300 - local consultants	1400	1400	100	0	At least 3 project experts raised their knowledge and skills in conducting and	Fully implemented. The project organized a brief meeting on Dec 18, 2014 with heads and experts
	implementation of study visits to similar	000473	62000 10003	Consularits	4150		0	4150	implementing energy efficiency	of the UNDP/GEF project "Energy efficient design and construction of residential buildings in Kazakhstan". The parties exchanged information about project implementation and promoted
	UNDP projects.								improvement projects, and shared	establishment of cooperation between Belarusian and Kazakh experts. The parties also agreed in
				71600 - travel					experience, strategy and technical solutions	conducting mutual study visits to both projects. Six project experts attended a meeting with PIU
				7 1000 - traver					while taking part in at least one study visit and joint workshop with experts of similar	members of the said project.
									UNDP projects. During the year	
***************************************	Bank Fee	000473	62000 10003	74510 - bank	170.25	84.55	50	85.7		
***				charges						
			0.4000 00040	71710 1 1						
	Bank Fee	000473	04000 00012	74510 - bank charges	50	48.01	96	1.99		
	REALIZED GAIN/REALIZED LOSS		04000 00012 62000 10003	charges 76125/76135	0	-51.53				
		000473	62000 10003	charges 76125/76135 Outcome 2 - total:	0 221,582	-51,53 179,724	81%	41,807		
	REALIZED GAIN/REALIZED LOSS	000473 Outcome 3	62000 10003 : Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving po	0 221,582 otential of ne	-51.53 179.724 w energy eff	81% iciency m	41,807 leasures	in at least three new residential bui	
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 leasures	in at least three new residential but A relevant part of design and	Research of the main architectural and engineering characteristics of all three pilot
	REALIZED GAIN/REALIZED LOSS	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 leasures	in at least three new residential but A relevant part of design and construction documents for energy	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41.807 easures	in at least three new residential but A relevant part of design and construction documents for energy efficiency improvement in at least two	Research of the main architectural and engineering characteristics of all three pilot
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	in at least three new residential but A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	in at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential but A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase
	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted
Output 3.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting the state of the s	000473 Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e d demo buildings beeds of those buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving property applying integrated buildings in a most energy and co	0 221,582 otential of ne ng design prin ost efficient wa	-51.53 179.724 w energy eff ciples and tak	81%	41.807 easures count	in at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015.
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design	000473 Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e	charges 76125/76135 Outcome 2 - total: nergy and cost-saving por	0 221,582 otential of ne	-51.53 179,724 w energy eff ciples and tak	81% iciency m	41,807 easures count	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technolog	Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e d demo buildings b eeds of those buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy	0 221,582 otential of ne ng design princ ost efficient wa	-51.53 179.724 w energy eff ciples and tak	81%	41,807 easures count	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015.
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technologies and approaches for and design approaches for meeting technologies and approa	Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e d demo buildings beeds of those buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy	0 221,582 otential of ne ng design prin ost efficient wa	-51.53 179.724 w energy eff ciples and tak	81%	41,807 count 0	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technolog	Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e d demo buildings b eeds of those buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69	-51.53 179.724 w energy eff ciples and tak	81% iciency m ing into ac	41,807 count 0	In at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline -	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technologies and approaches for meeting technologies and approaches for meeting technologies and evaluations and equipment for energy efficiency improvement	Outcome 3 n of the selecte ng the HVAC no	62000 10003 Demonstrated e d demo buildings b eeds of those buildi 62000 10003	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy energ	0 221,582 otential of ne ng design princ ost efficient wa	-51.53 179.724 w energy eff ciples and tak by 1600	81%	41,807 count 0	In at least three new residential build A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technologies and approaches for meeting technologies and approaches for meeting technologies and exploratory designs of measures, technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473	62000 10003 Demonstrated e d demo buildings b eeds of those buildi 62000 10003 62000 10003	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69	-51.53 179.724 w energy eff ciples and tak by 1600	81% iciency m ing into ac	41.807 count 0 0	In at least three new residential buil A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline -	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and
Output 3.1 3.1.1	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting technologies and approaches for meeting technologies and approaches for meeting technologies and exploratory designs of measures, technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473 000473	62000 10003 Demonstrated e d demo buildings b eeds of those buildi 62000 10003	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy energ	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69	-51.53 179.724 w energy eff ciples and tak by 1600	81% iciency m ing into ac	41.807 easures count 0 0 1200.13	A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline-Feb 14, 2014	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and other stakeholders.
3.1.1 3.1.2	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting new technologies and exploratory designs of measures, technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in Grodno, Minsk and Mogilev). Based on the results of activities 3.1.1 above, complete all necessary pre-developments	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473 000473	62000 10003 Demonstrated e d demo buildings b eeds of those buildi 62000 10003 62000 10003 62000 10003	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy and	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69 240 1200.13	-51.53 179.724 w energy eff ciples and tak by 1600 5599.69 240	81% iciency m ing into ac	41,807 easures count 0 0 1200.13	A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline-Feb 14, 2014 A preliminary design of building space-and-planning parameters, other technical and	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and other stakeholders. Fully implemented. Predevelopment activities have been executed, all necessary applicable building space-and-planning parameters, other technical and design solutions, have been proposed
3.1.1 3.1.2	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting new technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in Grodno, Minsk and Mogilev). Based on the results of activities 3.1.1 above, complete all necessary pre-developments concerning applicable building space-and-	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473 000473 000473	62000 10003 Demonstrated e d demo buildings beeds of those buildings been buildings buildings been buildings buildings been buildings buildings been buildings buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy and consultants 71300 - local consultants 71300 - local consultants (translation) 71600 - travel 71200 - international consultants	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69 240 1200.13 1800	-51.53 179.724 w energy eff ciples and tak by 1600 5599.69 240	81% iciency m ing into ac	41.807 easures count 0 0 0 1200.13 0	A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline-Feb 14, 2014 A preliminary design of building space-and-planning parameters, other technical and design solutions, conceptual design of	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and other stakeholders. Fully implemented. Predevelopment activities have been executed, all necessary applicable building space-and-planning parameters, other technical and design solutions, have been proposed and conceptual design of tools, hardware, installations and equipment for pilot buildings in Grodno
3.1.1 3.1.2	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting new technological methods, installations and exploratory designs of measures, technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in Grodno, Minsk and Mogilev). Based on the results of activities 3.1.1 above, complete all necessary pre-developments concerning applicable building space-and-planning parameters, other technical and	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473 000473 000473	62000 10003 Demonstrated e d demo buildings b eeds of those buildi 62000 10003 62000 10003 62000 10003	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy and	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69 240 1200.13	-51.53 179.724 w energy eff ciples and tak by 1600 5599.69 240	81% iciency m ing into ac	41.807 easures count 0 0 1200.13 0 5348.52	A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline-Feb 14, 2014 A preliminary design of building space-and-planning parameters, other technical and design solutions, conceptual design of tools, hardware, installations and equipment.	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and other stakeholders. Fully implemented. Predevelopment activities have been executed, all necessary applicable building space-and-planning parameters, other technical and design solutions, have been proposed and conceptual design of tools, hardware, installations and equipment for pilot buildings in Grodno
3.1.1 3.1.2	REALIZED GAIN/REALIZED LOSS Finalized background studies for and design new technologies and approaches for meeting new technological methods, installations and equipment for energy efficiency improvement of the three pilot residential buildings (in Grodno, Minsk and Mogilev). Based on the results of activities 3.1.1 above, complete all necessary pre-developments concerning applicable building space-and-	000473 Outcome 3 n of the selecte ng the HVAC no 000473 000473 000473 000473 000473	62000 10003 Demonstrated e d demo buildings beeds of those buildings been buildings buildings been buildings buildings been buildings buildings been buildings buildi	charges 76125/76135 Outcome 2 - total: nergy and cost-saving processing in a most energy and cost energy and	0 221,582 otential of ne ng design princ ost efficient wa 1600 5599.69 240 1200.13 1800	-51.53 179.724 w energy eff ciples and tak by 1600 5599.69 240	81% iciency m ing into ac	41.807 easures count 0 0 1200.13 0 5348.52	A relevant part of design and construction documents for energy efficiency improvement in at least two of the pilot buildings approved by respective prime-developers and submitted for the state expertise along with the overall package of design and construction documents. A report, pre-design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by prime-developers. Deadline-Feb 14, 2014 A preliminary design of building space-and-planning parameters, other technical and design solutions, conceptual design of	Research of the main architectural and engineering characteristics of all three pilot buildings has been conducted, requirements to engineering systems of HVAC, hot water and electricity supply have been formulated based on new technologies and measures suggested and proven by the project. The section "Energy Efficiency of the Pilot Buildings" as a part of overall design & construction documentations for a 10-storey house in Grodno (the builder is RUE "Grodnograzhdan-proyekt Institute") and a 19-floor house in Minsk (the builder is JSC MAPID), has been completed. The documentation for the pilot site in Grodno has been passed the State Expertise. The documentation for the pilot site in Minsk has been prepared for the State Expertise. The development of design & construction documentations for the pilot 10-storey house in Mogilev (the builder is "UKS Mogilev") is underway. The project has compiled technical specifications, ToR and RfQ, and conducted a tender to procure HVAC equipment for the pilot building in Grodno. The purchase agreement has been signed with "SRC "Magister" LLC. This Output will be finalized in the second quarter of 2015. Fully implemented. Preconstruction simulations and exploratory designs have been conducted for all the three pilot buildings and the related proposals on introduction of measures, technological methods, installations and equipment for energy efficiency improvement of three pilot residential buildings in Grodno, Minsk and Mogilev have been prepared and communicated to developers and other stakeholders. Fully implemented. Predevelopment activities have been executed, all necessary applicable building space-and-planning parameters, other technical and design solutions, have been proposed and conceptual design of tools, hardware, installations and equipment for pilot buildings in Grodno

	energy efficiency improvement of at least two (in Grodno and Minsk) of the three pilot residential buildings.	000473 62000 10003	72100 - contract. serv. companies (NIPTIS, budget 2013)	323.03	323.03	100	O completed and submitted to the EE Department and respective prime- developers and duly approved. Deadline - Feb 25, 2014
3.1.3	Based on the preliminary design of measures for energy efficiency improvement as per activities 3.1.1-3.1.2 above, complete preliminary specifications for the equipment and installations needed and determine potential equipment manufacturers and	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local	1500 2300 420	1500 2300 350	100 100 83	A report containing specifications for the equipment and installations and list of potential equipment manufacturers and suppliers prepared and submitted to primedevelopers and the EE Department. To Deadline - Feb 28 2014 Fully implemented. Preliminary specifications of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications were approved by the developers of the two mentioned buildings. The specifications for the HVAC system with exhaust air heat recovery with definitions of potential producers and suppliers of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications were approved by the developers of the two mentioned buildings. The specifications for the HVAC system with exhaust air heat recovery with definitions of potential producers and suppliers of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications were approved by the developers of the two mentioned buildings. The specifications for the HVAC system with exhaust air heat recovery with definitions of potential producers and suppliers of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications were approved by the developers of the two mentioned buildings. The specifications for the HVAC system with exhaust air heat recovery with definitions of potential producers and suppliers of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prepared. The specifications were approved by the developers of the two mentioned buildings. The specifications for the HVAC system with exhaust air heat recovery with definitions of potential producers and suppliers of the equipment and installations designed for pilot buildings in Grodno and Minsk have been prep
3.1.4	Based on the results of activities 3.1.1-3.1.3 above and in view of terms of references received from the prime-developers, complete, submit and approve a related design statement for a full-scale design of tools, hardware, installations and equipment for energy efficiency improvement of the two buildings (in Grodno and Minsk).	000473 62000 10003 000473 62000 10003 000473 62000 10003	consultants (translation) 71300 - local consultants 71600 - travel 72100 - contract. serv. companies (NIPTIS, budget 2013)	2300 1000 0	2025.29	88 : 0 0	274.71 A design statement for a full-scale design of technologies, tools, hardware, installations and equipment for energy efficiency improvement in at least two of the pilot buildings completed, submitted to and approved by the respective primedevelopers. Deadline - March 31, 2014
3.1.5	Based on the results of activities 3.1.1-3.1.4 above, implement all necessary developments concerning the full-scale design of tools, hardware, installations and equipment for energy efficiency improvement of the residential building in Grodno, coordinate and complete a relevant part of construction	000473 62000 10003 000473 62000 10003 000473 62000 10003	71300 - local consultants 71600 - travel 72100 - contract. serv. companies (NIPTIS,	2300 1000 0	2300 107.73	100 11 0	A relevant part of design and construction documents for energy efficiency improvement of the pilot building in Grodno completed and submitted to respective prime-developers and the EE Department. Deadline - April 30, 2014 Fully implemented. Justifications, calculations and design developments have been completed for the purpose to modify where it is necessary the design and construction documentations for the pilot building in Grodno. The final version of the section "Energy Efficient Consumption of Energy in the Pilot Buildings" as a part of overall design & construction documentations for a ten-storey house in Grodno (the builder is RUE "Grodnograzhdanproyekt Institute") has been completed and approved by the prime-developer.
3.1.6	documents Based on the results of activities 3.1.1-3.1.4 above, implement all necessary developments concerning the full-scale design of tools, hardware, installations and equipment for energy efficiency improvement of the residential building in Minsk, coordinate and complete a relevant part of construction documents.	000473 62000 10003 000473 62000 10003 000473 62000 10003	budget 2013) 71300 - local consultants 71600 - travel 72100 - contract. serv. companies (NIPTIS, budget 2013)	2300 1000 0	2300	100 0 0	A relevant part of design and construction documents for energy efficiency improvement of the pilot building in Minsk completed and submitted to respective prime-developers and the EE Department. Deadline - May 31, 2014 Partly implemented. Justifications, calculations and design developments have been completed for the purpose to modify where it is necessary in the preliminary design and construction documentations for the pilot buildings in Minsk. The prime-developer proceeded to finalizing and preparing the entire design and construction documentations. The implementation of this activity will be continued until Feb 28, 2015.
3.1.7	Based on the results of activities 3.1.5-3.1.6 above, update specifications and a list of hardware, tools, installations and equipment prescribed in the design and construction documents for two residential buildings (in Grodno and Minsk).	000473 62000 10003 000473 62000 10003	71300 - local consultants 72100 - contract. serv. companies (NIPTIS, budget 2013)	2300	2300	100 0	The updated specifications and the list of hardware, tools, installations and equipment of for two residential buildings (in Grodno and Minsk) submitted to and approved by respective prime-developers. Deadline - June 31, 2014 Partly implemented. The items of specification and the list of equipment for the pilot buildings in Grodno and Minsk have been updated with regard to their HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in Grodno and Minsk have been updated with regard to their HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in the pilot buildings in Grodno and Minsk have been updated with regard to their HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in the pilot buildings in Grodno and Minsk have been updated with regard to their HVAC systems. On the basis of the updated list the ToR on purchase of technical devices, tools, installations and equipment for the pilot buildings in the pilot buil
3.1.8	Based on the results of activities 3.1.2 and 3.1.7 above, provide procurement of the hardware, tools, installations and equipment prescribed in the design and construction documents for energy efficiency improvement of two residential buildings (in Grodno and Minsk).	000473 62000 10003 000473 62000 10003 000473 62000 10003	71300 - local consultants 72200 - equipment 72100 - contract. serv. companies (NIPTIS, budget 2013)	4600 265401 0	4600 204450.1	100 77 60 0	The prescribed hardware, tools, installations and equipment for energy efficiency improvement in the two pilot buildings (in Grodno and Minsk) procured and properly deposited. Deadline - Dec 31, 2014 Partly implemented. The tender has been conducted and the contract has been signed with "SRC "Magister" LLC for delivery of technical devices, tools, installations and equipment for HVAC system with exhaust air heat recovery to be used in the pilot building in Grodno. The implementation of this activity as to other hardware and equipment for buildings in Grodno and Minsk will be continued until the end of the second quarter of 2015.
3.1.9	Prepare and approve general provisions and instructions for techniques of construction and assembling works, building operation and maintenance works with due account of the developed technical and design solutions, tools, hardware, installations and equipment and in compliance with sanitary and safety requirements and other existing standards.	000473 62000 10003 000473 62000 10003	71300 - local consultants 72100 - contract. serv. companies (NIPTIS, budget 2013)	2300 0	2300	100	The general provisions and instructions for techniques of construction and assembling works, operation and maintenance works for energy efficiency improvement in the two pilot buildings (in Grodno and Minsk) developed, submitted to and approved by respective prime-developers. Deadline - July 15, 2014 Partly implemented. General provisions and instructions on methods of installation and construction works, on operation and maintenance of buildings for the pilot buildings for the pilot buildings for the pilot buildings for the pilot buildings in Grodno have been prepared by the design company and approved by the prime-developer. The implementation of this activity as to the pilot buildings in Minsk and Mogilev will be continued until May 2015.
3.1.10	Upon requests and notes from prime- developers, amend, adjust and correct, as	000473 62000 10003	71300 - local consultants	2300	2300	100	The overall design of the two pilot buildings completed under supervision provided by adjustments have been made in the corresponding part of design & construction documentations.

	needed, the relevant part of design and construction documents, and provide a follow-on of this part during overall design of the two pilot buildings (in Grodno and Minsk) elaborated by the prime-developers.	000473 62000 10003	72100 - contract. serv. companies (NIPTIS, budget 2013)	0		0	(the project consultants and NIPTIS, and the resulting design and construction documents for the two pilot buildings (in Grodno and Minsk) submitted to the relevant state authorities for the state expertise. Deadline - Dec 31, 2014	The overall design & construction documentations for the pilot building in Grodno have been submitted for examination to RUE "Glavgosstroyekspertiza" in the beginning of Oct, 2014. The design & construction documentations for the pilot building in Minsk will be prepared for examination in the beginning of Feb 2015. The comments from the State Expertise as to the documentations for the Building in Grodno was received in Oct 20, 2014. The joint meeting of the State Expertise, developers and designers was held in Nov 5, 2014. The developers and designers responded to the comments, and the final conclusion from the State Expertise was received in Nov 28, 2014, in which the State Expertise has issued approval of the design and construction documentations for the pilot building in Cradno The implementation of this patients will be prepared to the first through the state of the state
3.1.11	Carry out respective studies of baseline architecture and engineering characteristics of potential constructions at the pilot site in Mogilev focusing on the number of flats and tenants, energy, heat and hot water consumption, and HVAC system requirements along with customer properties	000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants	1800 2300 420	1800 2300 333	100 100 79		A report, prepared on architecture and engineering characteristics of potential constructions of the pilot building in Mogilev, examined and approved by its prime-developer. Deadline - Sep 30, 2014	building in Grodno. The implementation of this activity will be continued until May 2015. Fully implemented. The project conducted investigation of baseline architecture and engineering characteristics of the pilot building in Mogilev focusing on the number of flats and tenants, energy, heat and hot water consumption, and HVAC system requirements along with customer properties expected. The results of this study, including inter alia data concerning baseline energy consumption rate of about 60 kW-h/sq.m per year and other input data needed for further design and developemt of energy efficiency improvement measures, have been presented in project reports and discussed with project partners.
	expected.	000473 62000 10003 000473 62000 10003	(translation) 71600 - travel 72100 - contract. serv. companies	1000 5000	54 472.01	5 9	946 4527.99		
3.1.12	Based on the results of activity 3.1.11 above, suggest and justify applicable building space-and-planning parameters, other technical and design solutions for the pilot building in Mogilev based on integrated energy performance building design principles and taking into account applicable energy efficiency improvement technologies and approaches.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants (translation) 71600 - travel 72100 - contract. serv. companies	1900 3200 420 1000 5000	1900 3200 123 126	100 100 29 13 0	0	Design and technical solutions for different energy efficient options prepared, examined and approved by the prime-developer for the pilot building in Mogilev. Deadline - Oct 31, 2014	Fully implemented. Based on the results of baseline study above, the space-and-planning a parameters, other technical and design solutions, which includes inter alia renewable energy technologies, have been suggested in project reports for the pilot building in Mogilev and discussed with project partners.
3.1.13	Provide least-cost analysis of the options suggested in activity 3.1.12 above and choose the most feasible and cost-effective building performance for the pilot building in Mogilev with minimal possible energy consumption per unit area along with keeping the same or even improved comfort conditions and customer properties stipulated in the baseline design.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants (translation) 71600 - travel 72100 - contract. serv. companies	1300 2300 420 1000 5000	2300 214.32 276.25	100 100 51 28 0	0	A report on least-cost analysis and respective recommendations for selected options prepared, examined and approved by the prime-developer of the pilot building in Mogilev. Deadline - Nov 30, 2014	Fully implemented. The most cost-effective performance of the pilot building in Mogilev has been suggested in project reports, discussed with project partners and incorporated into RfP, ToR and technical specifications for the services "Development of design and construction documentations for techniques, installations and equipment for energy efficiency improvement of a residential building in Mogilev". The contract with NIPTIS, the leading Belarusian developer, was duly signed in Oct 13, 2014, and NIPTIS has proceeded to the development of the part "Energy Efficient Consumption of Energy in the Pilot Building" and the baseline part of the design and construction documents.
3.1.14	Based on the results of activities 3.1.12 and 3.1.13 above, develop preconstruction simulations and exploratory designs of measures, technological methods, installations and equipment for energy efficiency improvement of the pilot building in Mogilev.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71300 - local consultants (translation) 71600 - travel 72100 - contract. serv. companies	1212.5 5640 240 600 80000	1212.5 5640 96.17 147.26 72500	100 100 40 25 91	0 143.83	A report, design drawings and other relevant documentations for siting of the energy efficiency installations and equipment prepared, examined and approved by developers and adopted by the EE Department. Deadline - Dec 31, 2014 with extension to 2015	Partly implemented. Some of the preconstruction simulations have been prepared in cooperation with NIPTIS for the pilot building in Mogilev. In particular several design options have been considered, calculated and proposed for the forced ventilation system, hot water supply system based on heat pumps, and hot water supply system based on solar heating panels. Final choice of the said options will be made available until the end of Jan, 2015.
3.1.15	Based on the results received under activities 3.1.1-3.1.14 above, prepare, discuss and approve action plans for design and construction of the demonstration sites along with schedules for different measures, activities and events in 2015-2016.	000473 62000 10003 000473 62000 10003	71300 - local consultants 71600 - travel	800 600	800	100	600	schedules and activities for 2015-2016 adopted by the EE Department. Deadline - Dec 31, 2014	Partly implemented. The project has prepared and preliminary discussed with project partners a draft of the action plans for design and construction of the three demonstration sites along with schedules for different related measures, activities and events in 2015-2016. The draft was preliminary approved during the PSC meeting held on Dec 5, 2014. To be completed in the first quarter of 2015, after the next PSC meeting.
	Bank Fee	000473 62000 10003	74510 - bank charges	249.73	304.07	122	-54.34		

	Finalized construction of the demo buildings quality standards and guidelines.	by ensuring that the construction an	d all installation are mad	e in accordanc	e with the pro	posed or	adopted	No activity was stipulated for 2014	The Output is to be implemented in 2015-2016 pursuant to the action plans approved (see activity 3.1.15)
Output 3.3	A monitoring report on the construction of the testing the new energy efficient materials, co			lessons learnt	from procuri	ng, installi	ng and		The Output is to be implemented in 2015-2016 pursuant to the action plans approved (see activity 3.1.15)
	A monitoring report on the energy performal reduction from each building as a whole and	from each specific energy efficiency	measure and appliance	tested.				No activity was stipulated for 2014	The Output is to be implemented in 2016 pursuant to the action plans approved (see activity 3.1.15)
Output 3.5	At least 30 private showings of the new build training sessions with an objective to promo	ings organized for local architects, d te the solutions adopted for the dem	esigners, builders and of onstration projects in ad	ditional building	js.			No activity was stipulated for 2014	The Output is to be implemented in 2015-2016 pursuant to the action plans approved (see activity 3.1.15)
			utcome 3 - total:	429,786		77%	97,986		
		Outcome	e 4: Documented, diss	eminated and	institution:	alized pro	ject res	ults providing a basis for further rep	
,	Developed and published public awareness of energy efficiency measures in new buildin GEF/UNDP visibility requirements	raising materials and completed natigs, including economic, social, healt	on-wide awareness and i h, environmental and aes	nformation can sthetical aspect	ipaign advoc and also add	ating the b	ie	At least five interviews and press- releases along with at least three printed materials provided for specialists and tenants. During the year.	The project has organized, held and participated in a number of events providing information about its achievemnts and plans, i.e.: one press-conference; the UNDP Mother Earth Day event for about 15 mass-media groups; the visit of Ms Helen Clark, UNDP Administrator to Belarus; 10 interviews; the Republican Competition "Energomarafon", and the III International 3D street-art festival "Minsk of the Future". These and other various project occasions were reported in 25 press releases. The project brief has been updated, published and distributed in 400 copies. The leaflet "Energy Efficient Residential Building is a Building of the Future" has been compiled and distributed in 500 copies. More than 50 articles about the project's progress and achievements have been published in mass-media and online. The project has issued 12 brochures of which five brochures have been published in press (300 hard copies). The project succesfully uses Twitter, Facebook and issuu.com platforms as social media tools for dissemination of the project results and relevant information. The activities under this Output will be continued in 2015-2016.
H i	Organize and carry out an ongoing information campaign (interviews, press-releases, etc.) about the Project activities.	000473 62000 10003 000473 62000 10003	71400 - service contr. individ. 72800 - Inform. Technology Costs	9593 41	9276 41	97	0	At least five interviews and press-releases provided in order to inform a wider audience about the project and its outcomes, as well as to change, to extent possible, people perception and behavior with regard to energy efficiency improvement measures. During the year.	Fully implemented. Information campaign about the project activities has being successfully carried out including, e.g., one press-conference for about 10 local mass-media groups, and two UNDP press events, 10 interviews and 25 press releases, the project brief in 400 copies, the leaflet "Energy Efficient Residential Building is a Building of the Future" in 500 copies, more than 50 articles about the project in mass-media, etc.
4.1.2	Prepare and publish articles, leaflets, brochures, etc. for professionals about the best practices concerning use of renewable energy technologies for energy efficiency improvement in residential buildings.	000473 62000 10003 000473 62000 10003	Equipment 71300 - local consultants 74200 - audio & video prod.	1380 1197	1588 106.83	115 9	1090.17	At least one printed material for professionals about the best practices concerning use of renewable energy technologies for energy efficiency improvement in residential buildings prepared and issued. During the year.	Fully implemented. On the subject of best practices concerning the use of renewable energy sources for energy efficiency improvement of residential buildings the project has prepared 27 technical reports, 3 brochures and 4 papers, which were published online, in press and distributed (more than 620 CDs) among the project stakeholders and participants of different events organized by the project.
4.1.3	Prepare and publish articles, leaflets, brochures, etc. for professionals about the cost-efficiency of energy conservation measures in housing.	000473 62000 10003 000473 62000 10003	71300 - local consultants 74200 - audio & video prod.	1200 1344	1200 1865.94	100 139	0	At least one printed material for professionals about the best practices concerning the cost-efficiency of energy	Fully implemented. On the subject of cost-efficiency of energy conservation measures for energy efficiency improvement of residential buildings the project has prepared 9 technical reports, 4 brochures and 10 papers, which were published on-line, in press and distributed (more than 620 CDs) among the project stakeholders and participants of different events organized by the project.
4.1.4	Prepare and publish articles, leaflets, brochures, etc. for general public about the best practices concerning operation and maintenance of energy efficient buildings.	000473 62000 10003 000473 62000 10003	71300 - local consultants 74200 - audio & video prod.	1200 2000	1288.4 530.02	107 27	1469.98	At least five printed material for general public about the best practices concerning operation and maintenance of energy efficient households. During the year.	Fully implemented. On the subject of the best practice concerning operation and maintenance of cost-efficient residential buildings the project has prepared 1 leaflet (published in 500 copies) and 4 papers (published in press).
	In cooperation with the Ministry of Education and the EE Department, provide informational supports to the "Energy Marathon" Republican Contests.	000473 62000 10003 000473 62000 10003 000473 62000 10003	71300 - local consultants 74200 - audio & video prod. 71600 - travel	0	2122.59	0 94 0	129.41 0	Contest supported and conducted. During the year.	Fully implemented. Assistance in carrying out the Republican Competition "Energomarafon" has been rendered with issuance of 500 CDs on the results of the competition. The project was acted as one of organizers of the III International 3D street-art festival "Minsk of the future" in Sep 6, 2014. Promoting energy efficienct housing was one of the main topics of the festivals that attracted and gathered more than three thousand people.
	Agreed methodology and sustainable institu as the sale of key building materials, access	ories and appliances together with the	neir energy performance	characteristics	-				The Output is to be implemented in 2015-2016
	Fully mandated and capacitated state agenc buildings, together with the agreed procedu	res and interagency agreements for o	compiling the required p	rimary data.				No activity was stipulated for 2014	The Output is to be implemented in 2015-2016
	An approved national energy audit program residential and other buildings and including sector at the national level.	a mechanism for using the audit res	sults for elaboration of th	e energy efficie	ncy strategie	s for the b	uilding	No activity was stipulated for 2014	The Output is to be implemented in 2015-2016
Output 4.5	Energy-efficiency aspects integrated into th Planning (IRUP).	e regional and local plans for territor	ial development being de	eveloped by the	Institute of U	rban and	Regional	No activity was stipulated for 2014	The Output is to be implemented in 2015-2016

Output 4.6	coordination with other UNDP/GEF building	energy-efficiency projects	rus, including a field visit to tl	he pilot de	monstration s	ites and		International seminars on "Best Practice in Energy Efficiency Improvement in Residential Buildings" are organized and held annually with a lager International Conference by the end of the Project.	More than 500 participants from Belarus and abroad have received knowledge and information and have had opportunity to discuss about the best practices and policies in the field of design, construction and operation of the energy efficient buildings during three International Conferences organized and held by the project. The activities under this Output will be continued in 2015-2016.
4.6.1	Organize and hold International seminars (or separate conference sessions) on "Best Practice in Energy Efficiency Improvement in Residential Buildings" under the auspices of the Project and in cooperation with the EE Department, UNDP and other similar projects.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 04000 00012	71200 - international consultants 71300 - local consultants 71600 - travel 72100 - contract, serv. companies		24444 12570 14317.84		-10699 2400 -7113.84	At least 100 professionals and decision makers raised their knowledge and skills in conducting and implementing energy efficiency improvement projects, and shared experience, strategy and technical solutions while taking part in at least two International seminars on "Best Practice in Energy Efficiency Improvement in Residential Buildings" organized and held under auspices of the project. During the	Fully implemented. Three International Conferences on best practice in energy efficiency improvement in residential buildings have been organized and held by the project in 2014 in Minsk: (1) "From Decrease of Energy Consumption – to Energy Efficiency and Quality", May 22; (2) "Energy Saving and Increase of Energy Efficiency. Energy Efficiency in Residential Sector: Actual Directions and Practical Experience", Oct 16; (3) "Energy Efficient Buildings of the XXI Century. The European and Domestic Experience of Design, Construction and Operation of Houses with the Minimum Consumption of Energy. Alternative Energy Sources", Dec 18-19. More than 500 participants have received knowledge and information and have had opportunity to share their vision and discuss the best practices and policies exercised in Western and Eastern Europe, Russia and Ukraine in the field of design, construction and operation of the energy efficient buildings. In addition
		000473 04000 00012 000473 62000 10003	71300 - local consultants (translation) 71600 - travel 74200 - audio & video prod.	0	2230.76 455.8 2273.73	107 0 227	-150.76 -455.8 -1273.73		the project experts prepared materials and presented them at three other conferences organized by other agencies.
	Regularly updated project website with a line	to an Expanded Energy Platform						The Project's website created and linked to the Energy Efficiency Platform	The project website (http://effbuild.by) is properly managed and regularily updated. The English language version is fully operational. The traffic index proves that the project website have become very popular among users from Belarus, Russia, Austria and Ukraine The activities under this Output will be continued in 2015-2016. The project website has been linked to other networks, e.g., ISSUU Platform, dealing with energy efficiency.
	Further update and improve the Russian content of the website with posting the project reports and key publications in the corresponding sections and provide translation of the website current content and information materials into English language.	000473 62000 10003	71300 - local consultants	600		0	600	2013 posted. Deadline - March 31, 2014	Fully implemented. The project posted on its website and made available for free download all press-releases, media announcements, handbooks issued, technical reports and key publications published in 2014. General data about the project and its personnel have been updated and relevant. Since opening the site in December, 2013, three updates of its structure have been made for improvement of information filing, more convenient layout and search of key publications. The website content and information materials are presented in the Russian and English (under test). The site can be reached at http://effbuild.by
	Launch the fully operational website with Russian and English content.	000473 62000 10003 000473 04000 00012	71300 - local consultants 71300 - local consultants	200 0	495.47	0	200 -495.47		Fully implemented. The website is fully operational with its content, all press-releases and key information being posted in Russian and English versions.
	Regularly update the project reporting website content (project outcomes and achievements, reports, articles, etc.), specific content (methodologies, standards, recommendations, etc. produced by the project) and news content (announcements, news and press releases, reposted relevant mass-media publications, etc.) along with technically adapted and posted photo (video) content and assure promotion of the website through Internet search engines and social networks.	000473 62000 10003	71300 - local consultants	600		0	600	updated. During the year	Fully implemented. The website content for project reporting is regularly updated. It includes project outcomes and achievements, all technical reports with methodologies, standards, recommendations produced by the project team, articles published by project experts and proceedings and presentations of the conferences, trainings and seminars orginized and held by the project. One can find there also news, announcements, press releases, reposted relevant massmedia publications, etc. In oder to promote its activities and results the project effectively uses social networks (Facebook, Twitter, and ISSUU platofm for digital publications dissemination).
	Based on the traffic index achieved, amend/upgrade the website functionality and visibility, as needed, and suggest measures for further improvement of its quality and popularization.	000473 62000 10003 000473 04000 00012	71300 - local consultants 72100 - contract, serv. companies	200 1320		0	1320	analysis prepared, and the Project Website functionality and visibility amended/upgraded accordingly. The measures for its further improvement presented to and approved by the EE	Fully implemented. Popularity of the site is quite high. The number of visits (from which about 48% are represented by constant users) and downloadings of information from the site were respectively 190 and 1700 in average every month. The share of visits by foreign users was as follows: EU Member States – 3%, Ukraine – 3%, Russia – 6%. Some suggestions to improve the project website's functionality and visibility have been formulated, e.g., to explore more possibilities in use of pictures and videos, to simplify and better visualize links between pages, etc. The related report was submitted to the EE Department.
Output 4.8	Annual market monitoring reports for new bu	ilding construction with the emphasis	on energy efficiency aspects	5.				The energy efficiency building construction market monitoring report for 2013-2014 prepared	The activities under this Output will be continued in 2015-2016.

4.8.1	Conduct a study on energy performances and respective GHG emissions of different residential buildings introduced in the housing construction market in 2013 and 2014, and, on this basis, draft reports on market monitoring for new residential building construction with the emphasis on energy efficiency and GHG emission aspects.	000473 62000 10003	71300 - local consultants	6600	1000	15		A report on the energy efficiency building construction market monitoring for 2013 and 2014 prepared and approved by the EE Department. Deadline - Dec 31, 2014	Partly implemented. The study of energy performance of different residential buildings constructed in 2013 and 2014 has been completed and a draft report on market monitoring for new residential buildings compiled. To be completed in the first quarter of 2015, after receiving full statistical data about residential buildings contsruction market for 2014.
Output 4.9	Final project report consolidating the results the required next steps	and lesson learnt from the impleme	entation of the proposed p	roject compor	ents and reco	ommendati	ions for	The Mid-term Report prepared and discussed, and recommendations for adjustments of respective interventions of the Project approved by stakeholders and incorporated into the Project implementation strategy and adaptive approaches.	The study of mid-term performance of the project has been carried out. The period of project implementation from Jan 2012 until Nov 2014 was taken into account. The main findings of the said study have been presented in the Project Mid-Term Evaluation Report. The report has been discussed and approved by EE Department, UNDP CO and UNDP RT According to the MTE Report, the overall performance of the project can be rated as satisfactory. Based on the lessons learnt study, the MTE Report also has suggested recommendations for further improvement of the project's performance.
4.9.1	Conduct a Mid-term Project Evaluation Study by means of collecting and analyzing actual data of Project's results and comparing them with the objectives, targets, baseline scope and requirements stipulated in the Project Document.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 62000 10003	71200 - international consultants 71300 - local consultants 71600 - travel 71300 - local consultants	36000 4600 2400 840	24158 4600 605.17	67 100 0 72	11842 0 2400 234.83	A short progress report of the study prepared and submitted to the EE Department. Deadline - Nov 15, 2014	Fully implemented. The study of mid-term performance of the project has been carried out. The project has hired an international consultant who has met with PIU, UNDP Programme Officer, EE Department, some of project's partners and stakeholders. He conducted observation of problems to project was dealing with, accomplished acquisition and analysis of actual data about project's result and performed comparison of them with the objectives, targets, baseline scope and requirements stipulated in the Project Document. The consultant has also presented the MTE methodology and preliminary results.
4.9.2	Compile and present a Mid-term Evaluation Report describing the current progress of the Project and proving necessary recommendations for adjustment of the Project's implementation strategy.	000473 62000 10003 000473 62000 10003 000473 62000 10003 000473 04000 00012	(translation) 71200 - international consultants 71300 - local consultants 71600 - travel 71300 - local consultants (translation)	5000 2300 1200 420	2300 964.46	0 100 0 230		A Mid-term Evaluation Report completed, presented to the EE Department and stakeholders, approved by the UNDP CO and EE Department, and published online. Deadline - Dec 31, 2014	Fully implemented. The international consultant hired for the MTE study above, completed and presented the MTE Report for approval in the end of Oct, 2014. By the end of Nov, 2014 the report was duly reviewed and commented by Project Manager, UNDP Programme Officer and UNDP RT The final version of the MTE Report was submitted in the end of Dec, 2014. According to the report the overall performance of the project can be rated as satisfactory. Based on the lessons learnt study, the MTE Report also has suggested recommendations for further improvement of the project performance. The major concern expressed was the uncertainty of co-financing and the delay of project start,
	Bank Fee	000473 62000 10003	74510 - bank charges	182 23	128.61	71 87	53.39 2.95		
	Bank Fee	000473 04000 00012	74510 - bank charges Outcome 4 - total:	122,064	108.583	89%	13,481		
					~~~~			ring ensured	
PM1	Project monitoring and reporting.	000473 04000 00012	71600 - travel		307.95	62	192	At least two Project Steering Committee meetings held. Deadline - May 31 and Dec 31, 2014 All project reports submitted and approved in due time. Deadline - July 15, 2014 (for semiannual report to the Ministry of Economy) and Dec 15, 2014 (for APR/PIR and Logs)	A draft of ADWP-2014 was first presented and discussed in the stakeholders meetings in the end 2013. The final version of ADWP-2014 was approved in Jan 12, 2014 and dully adopted in Marc 25, 2014 during the Fourth Meeting of the PSC. Budget revision was prepared and submitted in time. The semiannual reports were prepared and submitted to Ministry of Economy as required, u January 15 and July 15, 2015. The PIR for the GEF was submitted to the UNDP RTA before Jul 15, 2014. Two meetings of Project Steering Committee were conducted. Technical reports were generally submitted in line with the ADWP-2014. Semi-annual and annual reports for UNDP and GEF, Logs and budget revisions were submitted in time. Other operational tasks were performed required.
PM2	Project management and project office functioning.	000473 62000 10003 000473 04000 00012	71300 - local consultants 71300 - local consultants	1,239 3,000	825.00 1,090.11	67 36		Project office successfully operated. Project plan successfully fulfilled. Throughout the Project	The project's office is fully equipped and PIU is successfully functioning. The project's stuff has been composed of four SC holders (project manager, administrative and financial assistant, procurement specialist and PR & communication specialist). In addition, eight national and four international consultants have been hired under individual contracts.
		000473 62000 10003	(translation) 71400 - contract. serv. individ.	46,522	47,243.37	102	-722		
		000473 04000 00012	71400 - contract. serv. individ.		13,980.00	100	20		
		000473 04000 00012 000473 04000 00012	71600 - travel 72100 - contract. serv. companies	1,000 1,536	302.97	0 20	1,000 1,233		
		000473 62000 10003	72100 - contract. serv. companies	0	338.87	0	-339		

000473 62000 10003	72200 -	1,600 1	,640.81	103	-41	
	Furniture&					
	Equipm.					
000473 62000 10003	72400 -	1,492 2	2,344.60	157	-853	
	communicat.					
000473 62000 10003	72500 -	6,708 7	7,969.90	119	-1,262	
000470 00000 40000	supplies	4.440		404		
000473 62000 10003	72800 - IT	1,146 1	,154.17	101	-8	
000470 04000 00040	Equipment	0.004 0	104.40	400	4 500	
000473 04000 00012	73100 -	6,901 8	3,461.10	123	-1,560	
000473 04000 00012	utilities 73400 -	1,500	506.49	34	994	
000473 04000 00012	equipment	1,500	300.49	34	354	
	services					
000473 62000 10003	74500 -	250	218.71	87	31	
000 110 02000 10000	miscellan.	200	210.71	01	0.1	
000473 04000 00012	74500 -	110	216.91	197	-107	
	miscellan.		2.0.0.	101	107	
000473 62000 10003 76125		0	-15.10	0	15	
	5 GAIN/LOSS					
	PM - total:	87,503	86,586	99%	918	
	Grand total:	1,082,000 9	****************	84%	175,131	
	1000000	I .				

Prepared by
Cleared by

Alexandre Grebenkov 27 Jon 2015

Igar Tchoulba

1 Soun 2015

er e