



QUARTERLY PROGRESS REPORT [QUARTER 2, 2014]

United Nations Development Programme

Cambodia

Promoting Climate Resilient Water Management and Agricultural Practices in Rural Cambodia (NAPA Follow Up Phase II)

[01-04-2014 - 30-06-2014]



Photo by Pinreak Suos: Women benefit from solar pump in Kulen, Preah Vihear, June 2014

Project ID:00086715Duration:2 yearsTotal Budget:US\$2,478,618.23Implementing Partners/Responsible parties:Ministry of Agriculture,Forestry and Fisheries (MAFF) Project Support Unit (PSU)Country Programme Outcome:By 2015, national and local authorities,communities and private sector are better able to sustainably manageecosystems goods and services and respond to climate change.

Table of content

I. EXECUTIVE SUMMARY	2
II. IMPLEMENTATION PROGRESS	3
III. FOLLOW UP ACTIONS:	10
a. Board recommendations:	10
b. Spot Check Recommendations:	11
IV. Project implementation challenges	12
a. New Identified Risks and Issues:	<u>15</u> 16
b. Risks and actions	12
c. Updated project issues and actions	13
V. FINANCIAL STATUS AND UTILIZATION	19

I. Executive summary

- The project continues working in 66 villages of which 28 villages are new target sites. A number of successful experiences on climate change adaptation measures are being replicated in these new areas through an integrated approach (one village approach), while at the same the project goes on to strengthen the activities under the support of project phase 1. These activities include strengthening FWUC/WUGs, ...
- The selection of vulnerable and poor households for the project phase 2 had been finalized and data entered into the beneficiary database. The final list of project beneficiaries had been consolidated, verified and made available in the UNDP Intranet. As of the reporting period, 1,839 households have been selected in the 26 villages. Household need assessment were conducted and site verification for the proposed appropriate adaptation options specifically irrigation schemes, community ponds and water lifting devices (pump wells and solar pumps)...
- The project team works with SBK, a consulting firm to undertake and administer the impact assessment of the project. Methodology for baseline survey has been finalized. Research team and project team have been trained on conducting field survey, including field pre-testing the survey questionnaires and develop teams' skills in data collection. Field work in both target provinces started in May and completed in June 2014. Data entry and data clearance have been also completed and the assessment report will be finalized in July 2014. It is expected that follow-up mid-term surveys will be carried out in late 2014 and the final one at the end of the project (2015).
- The provincial teams have been working hard to complete the feasibility studies of irrigation schemes in Kracheh and Preah Vihear. In addition, technical designs and tender documents have been prepared and bidding processes have been completed in Kracheh while for Preah Vihear the bidding is being initiated. Ground work in Kracheh is under progress, while Prear Vihear to be started in July.
- At community level, community mobilization and group formation as well as capacity building are under progress, the project team facilitated village-based training and farmer exchange visits to share and acquire knowledge and experiences with model farmers supported under the project phase 1. The detailed results are reported in the implementation progress below.
- In contribution to policy development and sector planning, the project supports financially and works closely with MAFF Climate Change Technical Working Group (CCTWG) to draft and undertake consultation meeting to collect stakeholders' inputs and feedbacks to improve the Climate Change Action Plan (CCAP) for Agriculture Sector 2014-2018. It was finalized and approved by MAFF in June 2014 after incorporated stakeholders' inputs. In addition, the project provided also funding support and works with the Royal University of Agriculture (RUA) to carry out an agriculture data collection to support the regional capacity building program on the Economics of Climate Change Adaption (ECCA). Data collection and data entry completed. This data is being used to support the learning activities as well as planning tool for economic analysis to be presented to policy makers. The country team composed of representatives from MAFF, MOE, RUA and the NAPA Follow-Up, with support from a country mentor, is involved in the ECCA learning process by using collected data for data analysis.. The role of the project in facilitating the process won the support of the MAFF Climate Change Working Group who sees this training as an opportunity in internalizing the topic and its process into the Ministry and most importantly in the Royal University of Agriculture.

- As part of institutional capacity building, MAFF/PSU has successfully organized a joint study visit (NAPA FU and PADEE) to Lao PDR to acquire additional knowledge and experiences on climate change adaptation and agriculture business. Thirty three government officials and project staffs from national and provincial levels participated in the visit. The Learning agenda had moved from a projectto-project to a country-to-country dimension; a series of climate change related themes had been proposed to pursue the Learning agenda between the Kingdom of Cambodia and Lao PDR. As part of the above learning agenda, NAFRI/IRAS had organized a conference in June on Adaptation to Climate Change in the Agriculture Sector. The organizers invited MAFF and NAPA FU project. The project management had found relevant to invite CARDI as institution but also as NAPA FU's partner. The Project Manager, a representative from CARDI and one project adviser attended the event. The conference stressed on the roles of Sciences and Research in dealing with climate change.
- The progress is on track and generally the project achieved its planned outputs. However, it was noted that few activities (solar pump system in Kracheh and irrigation system in Preah Vihear) have been delayed due to the procurement processes. Together with some difficulties and challenges as reported in section IV, the delivery is lower than planned budget, as indicated in the financial expenditure, the project could deliver 294,088.63 USD representing 41.83%% against the total planned budget in the second quarter of 2014.

II. IMPLEMENTATION PROGRESS

PROGRESS TOWARDS PROJECT OUTPUTS

OUTPUT 1.1: Improved understanding among local communities and planners about gender-					
differentiated impacts and risks of climate change.					
Output Indicators	Baseline	Target	Current status		
	(September 2013)	(December 2015)	(30 June 2014)		
A gender assessment is carried out in 32 communes and gender- disaggregated sources of climate risks and vulnerability.	A rapid gender assessment was undertaken in 16 communes.	By the end of the project, a gender assessment is completed in 32 communes A report summarizing the results of the gender assessment is available.	 VRA/RGA was carried out in 13 new target communes. The following key issues have been identified and need to be addressed in order to build a resilient community. They are: Human and animal health Planting materials/rice seeds and technical skills. Irrigation and water facilities Early weather information Funding and fee collection for maintenance of irrigation schemes. 		
Cumulative expenditure: USD6,806.18					

- There were 538 household representatives (309 women) participated in the VRA/RGA in 13 target communes in Preah Vihear and Kracheh provinces.
- 73 commune councillors, commune focal point and group leaders (24 women) in new target districts have attended training workshops and have a better understanding on Gender and Climate Change.

delivery <i>exceeds</i> plan	delivery <i>in line with</i> plan		delivery <i>below</i> plan
OUTPUT 1.2: A commun strengthened.	ity-based climate i	nformation system	to facilitate resilient-agriculture i
Output Indicators	Baseline	Target	Current status
	(September 2013)	(December 2015)	(30 June 2014)
Availability of tailored	General seasonal	Tailor-made	MAFF/PSU signed and MoU with the
climate information	forecasts are	climatic	Department of Agriculture Lan
targeting male and	available but they	information is	Management (DALM), Genera
female farmers.	are not tailored	made available in	Directorate of Agriculture t
	or easily	at least 6o villages.	undertake soil assessment and t
	understandable		recommend appropriate resilier
	to facilitate	The utilization of	options based on soil types and th
	resilient farming	such information is	forecasted climatic information.
	practices.	assessed for male	
		and female	PDoWRAM continues to disseminat
		farmers.	and follow up the utilization of weather information they receiv
			· · · · · · · · · · · · · · · · · · ·
			from DOM in the target commune In the reporting period, it wa
			estimated that 50-75% of populatio
			in 80 villages received weathe
•	of weather informat	ion PDoWRAMs have	in 80 villages received weather information. USD21,853.1
To support the disseminatior distribution of equipment an			in 80 villages received weather information.
To support the disseminatior distribution of equipment an		udspeakers, informati	in 80 villages received weather information. USD21,853.1 completed the procurement and
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-le	d materials such as lo	udspeakers, informati with plan	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery <i>below</i> plan
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan OUTPUT 2.1: Community-le	d materials such as lo	udspeakers, informati with plan	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery <i>below</i> plan
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan OUTPUT 2.1: Community-le	d materials such as lo delivery <i>in line</i> vel water supply info o fo villages.	udspeakers, informati <i>with</i> plan rastructure for both d	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery <i>below</i> plan omestic and livestock use
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-le constructed and managed in Dutput Indicators	d materials such as lo delivery <i>in line</i> evel water supply info n 60 villages. <i>Baseline</i>	udspeakers, informati with plan rastructure for both d Target	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery <i>below</i> plan omestic and livestock use <i>Current status</i> (30 June 2014) In 2014, there will be 16 solar pum
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-le constructed and managed in Dutput Indicators Number of households harvesting and/or	d materials such as lo delivery in line vel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery <i>below</i> plan omestic and livestock use <i>Current status</i> (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 in
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-let constructed and managed in Dutput Indicators Number of households harvesting and/or conserving rain water in	d materials such as lo delivery in line delivery in line devel water supply information of villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 Preah Vihear) and 15 pump wells (
 To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-leconstructed and managed in Dutput Indicators Number of households harvesting and/or conserving rain water in target villages for 	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 in Preah Vihear) and 15 pump wells (in Preah Vihear) built. Each unit could
To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-let constructed and managed in Dutput Indicators Number of households harvesting and/or conserving rain water in	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in rainwater	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are actively harvesting	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 in Preah Vihear) and 15 pump wells (in Preah Vihear) built. Each unit coul supply water for domestic uses for
 To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan DUTPUT 2.1: Community-leconstructed and managed in Output Indicators Number of households harvesting and/or conserving rain water in target villages for 	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are actively harvesting rainwater to	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 in Preah Vihear) and 15 pump wells (in Preah Vihear) built. Each unit could
 To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan OUTPUT 2.1: Community-leconstructed and managed in Output Indicators Number of households harvesting and/or conserving rain water in target villages for 	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in rainwater	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are actively harvesting rainwater to conserve and	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 in Preah Vihear) and 15 pump wells (in Preah Vihear) and 15 pump wells (in Preah Vihear) built. Each unit coul supply water for domestic uses for about 10-20 households.
 To support the dissemination distribution of equipment an volunteers. Delivery <i>exceeds</i> plan OUTPUT 2.1: Community-leconstructed and managed in Output Indicators Number of households harvesting and/or conserving rain water in target villages for 	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in rainwater	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are actively harvesting rainwater to conserve and safeguard water	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 Preah Vihear) and 15 pump wells (Preah Vihear) built. Each unit cou supply water for domestic uses for about 10-20 households.
 distribution of equipment an volunteers. Delivery <i>exceeds</i> plan OUTPUT 2.1: Community-le constructed and managed in Output Indicators Number of households harvesting and/or conserving rain water in target villages for 	d materials such as lo delivery in line delivery in line devel water supply info 60 villages. Baseline (September 2013) 1,020 households in 23 villages (24%) are actively involved in rainwater	udspeakers, informati with plan rastructure for both d <i>Target</i> (<i>December 2015</i>) By the end of the project, at least 2,500 households in 60 villages are actively harvesting rainwater to conserve and	in 80 villages received weather information. USD21,853.1 completed the procurement and on boards, raincoatsto village delivery below plan omestic and livestock use Current status (30 June 2014) In 2014, there will be 16 solar pum systems (10 in Kracheh and 6 Preah Vihear) and 15 pump wells (Preah Vihear) built. Each unit cou supply water for domestic uses for about 10-20 households.

			process. It is expected the construction works will be completed in the third quarter, 2014.	
Numbers of women receive technical/ leadership trainings on effective use of water.	990 women have received training on effective use of water.	2,200 women received technical/ leadership trainings on effective use of water.	579 farmers in Kracheh (388 women) received technical knowledge and skills on vegetable gardening, animal raising, SRI and water management through farmer trainings and exchange visits.	
Cumulative expenditure:	USD54,489.80			
Established 15 water user grou Vihear.	ups for pump wells a	nd 6 water user groups	for solar pump systems in Preah	
Delivery <i>exceeds</i> plan	🔀 delivery <i>in line with</i> plan		delivery <i>below</i> plan	

OUTPUT 2.2: Resilient livelihood methods (i.e. resilient or early/medium maturing seed varieties, SRI and diversified livestock production) expanded to 60 villages.

Output Indicators	Baseline	Target	Current status
	(September 2013)	(December 2015)	(30 June 2014)
Area of Agricultural	Resilient rice	By the end of the	PDA is facilitating the provision of
Land on which climate	varieties have	project, at least	technical knowledge and distribution
resilient farming	been used on 325	1,000 hectares of	of farm inputs such as rice seed,
practices and/or crops	hectares.	agriculture land are	vegetable seed, planting materials,
are actively adopted.		under resilience	and farm tools to 2,395 households in
		farming (resilient	54 villages in both provinces to
		or early/medium	implement resilient farming
		maturing seed	practices.
		varieties, and SRI).	
Number of the landless	441 households in	By the end of the	Based on draft records, the project
or land-poor benefiting	target areas	project, at least	teams have selected 1,839
from diversified	practice climate-	1,375 landless or	households in 26 new target villages
livestock production.	resilient,	land-poor	for phase 2 in which 40% of
	diversified	households	households have land less than 0.5
	livestock	practice climate-	hectares.
	production.	resilient,	
		diversified	
		livestock	
		production.	
Cumulative expenditure:			USD44,757.91
Delivery exceeds plan	delivery in line	with plan	delivery <i>below</i> plan

OUTPUT 2.3: Agricultural areas under irrigation expanded and managed.				
Output Indicators Baseline Target Current status				
(September 2013) (December 2015) (30 June 2014)				

Land hectarage under	848 hectares are	By the end of the	The new irrigation scheme in Kracheh
irrigation.	currently covered	project, at least	is being rehabilitated, whereas, in
-	by irrigation in	1,500 hectares (i.e.	Preah Vihear it is under the bidding
	Kratie province	additional 652	process. Once rehabilitated, those
	with LDCF	hectares) benefited	infrastructures may potentially
	financing.	from the irrigation	irrigate paddy field of around 500-700
		systems.	hectares.
			The rehabilitation process might take
			time to complete if the soil is too wet.
			Flood and heavy rain can potentially
			affect the construction activities.
Cumulative expenditure:			USD
	· · · · · · · · · · · · · · · · · · ·		

Delivery <i>exceeds</i> plan	delivery <i>in line with</i> plan	🔀 delivery <i>below</i> plan
------------------------------	-----------------------------------	------------------------------

OUTPUT 2.4: Women's man	agement capacity f	or community-water i	nfrastructure strengthened.
Output Indicators	Baseline	Target	Current status
	(September 2013)	(December 2015)	(30 June 2014)
Number of women in water management groups who receive trainings on management, maintenance, user fees collection, etc.	1,192 women representing 55.4% out of 2,152 of FWUC, WUGs and FSI members have received training on Participatory Irrigation Management and Development (PIMD), roles and responsibilities of FWUC and basic concepts of early warning system.	3,200 of women benefit from training and exchange visits to FWUCs/WUGs that are successful in water management.	388 women in Kracheh received technical knowledge and skills on vegetable gardening, animal raising, SRI and water management through farmer trainings and exchange visits. 2,395 households in 54 villages (60% are women) received additional knowledge and technical advices during the seeds and farm tools distribution in the villages.
Cumulative expenditure:			USD42,738.62
			,
Delivery <i>exceeds</i> plan	delivery in line	<i>with</i> plan	delivery <i>below</i> plan

OUTPUT 3.1: Increased public awareness and environmental education programmes on climate risk reduction designed and implemented.							
Output Indicators	Baseline	Target		Cur	rent status		
	(September 2013)	(December 2015)		(30	June 2014)		
Number of workshops	One national	By the end of the	The	project	organized	а	joint

at the national and regional levels on lessons learned.	workshop has been organized with 140 participants and practitioners from the national and sub-national levels to exchange and discuss experiences concerning climate change impacts and adaptation in Cambodia.	project, at least one additional national workshop is organized to present lessons learned, leveraging the enhanced M&E framework established.	technical workshop on policy guidance and knowledge management (NAPA FU and PADEE projects) in May 2014. The purpose of the workshop was to discuss the Agriculture Development Trend, Knowledge Management and follow up on the progress and challenges of project implementation. In total there are 144 participants (44 people from NAPA Follow-Up) attended the joint workshop. The workshop had provided some thoughts for reflection to enrich the existing projects and shape the upcoming projects/programs. In addition, in May 2014, MAFF/PSU organized also a joint study visit (NAPA FU and PADEE projects) to Lao PDR to learn CCA related experiences of IFAD and UNDP funded projects and met counterparts in MAF. 33 participants from MAFF/PSU, MoWA, MoWRAM, MEF and provincial team have gained additional knowledge and experiences on CCA. The Cambodian delegation composed of MAFF/PSU and CARDI attended the NAFRI/IRAS Conference on Adaptation to Climate Change in Agriculture Sector that emphasized on the importance of Sciences and Research.
			000-0,029.30
Delivery exceeds plan	delivery in line	<i>with</i> plan	delivery <i>below</i> plan

OUTPUT 3.2: Improved knowledge among government planners about ongoing adaptation investments and gaps in the area of climate resilient farming.			
Output Indicators	Baseline	Target	Current status
	(September 2013)	(December 2015)	(30 June 2014)
Sectoral assessments of	Climate change	By the end of the	With support from the project, MAFF
adaptation gaps in the	public	project, at least one	CC Technical Working Group
context of resilient rural	expenditure	national level	undertook the consultation meeting

agriculture.	review was undertaken by	assessment on water and/or	to collect stakeholders' inputs and finalized the Climate Change Action
	UNDP but no	agriculture sectors	Plan for Agriculture Sector 2014-
	assessments of	is undertaken.	2018. Subsequently, it was approved
	adaptation gaps		by MAFF in June 2014.
	have been undertaken.		In addition, the project provided also
	Undertaken.		support technical and financial to the
			Royal University of Agriculture (RUA)
			to carry our an agriculture data
			collection to support the regional
			capacity building program on the
			Economics of Climate Change
			Adaption and Planning that benefit
			MAFF and other relevant line
			ministries in Cambodia. Data
			collection and data entry were completed. This data is being used to
			support the learning activities as well
			as planning tool for economic
			analysis to be presented to policy
			makers.
Cumulative expenditure:			USD65,132.66
Delivery <i>exceeds</i> plan	delivery in line	with plan	delivery <i>below</i> plan

OUTPUT 3.3: An impact asse	essment study cond	ucted capturing gend	ler-disaggregated benefits of
adaptation investments pror	moted under the pr	oject.	
Output Indicators	Baseline	Target	Current status
	(September 2013)	(December 2015)	(30 June 2014)
Availability of evidence-	Capturing of	By the end of the	With support from UNDP CO, the
based case studies from	lessons learned	project, at least	project has recruited SBK, a
the project.	is predominantly	one systematic	consulting firm to undertake and
	anecdote-based.	study is undertaken	administer the impact assessment of
		on the gender-	the project.
		disaggregated	
		impact of project	The data collection for the Baseline
		carried out in 9	Survey and data entry were
		selected villages (3	successfully completed in June 2014.
		integrated target, 3	Currently, SBK is in the process of
		scatter target and 3	writing report.
		non-target	
		villages).	
Cumulative expenditures:			USD
Delivery exceeds plan	delivery in line	<i>with</i> plan	delivery <i>below</i> plan

		57.1 5 .	d financing mechanism establi	sned for conesive climate
cna		ational, sub-national, and co		
	Output	Baseline (September 2013)	Target	Current status
	Indicators		(December 2015)	(30 June 2014)
۵	No. of climate	16 communes have	By the end of the project, 32	
	sensitive sectors	developed a gender	commune-level	As of June, VRA/GRAs
	with	sensitive sub-national	development plans integrate	have been carried out in 13
	strengthened	development plans.	gender-sensitive climate	new target communes in
	adaptive		risks and concerns into the	Kulen and Sambo districts.
	capacity		plans.	
- 🌑	No. of flood	3,679 households (56% of	5,500 households in 60	66 villages have been
	and/or drought	the original target	villages have implemented	identified as target villages
	prone	households) have	at least two/three additional	for the project phase 2.
	communes	implemented at least one	measure to reduce livelihood	1,839 households have
	applying climate	additional measure to	exposure to climate change.	been selected in the 26
	resilient farming	reduce livelihood exposure		new villages as new project
	methods	to climate change.		beneficiaries.
		848 hectares are currently	By the end of the project, at	Two new irrigation
		covered by irrigation in	least 1,500 hectares (i.e.	schemes were identified
		Kratie province with LDCF	additional 652 hectares)	(in Choam Ksan and in Dar
		financing.	benefited from the irrigation	communes). In Dar, the
			systems.	ground work is initiated,
				while in Choam Ksan is
				under bidding. They may
				potentially irrigate paddy
				field of around 500-700
				hectares.

PROGRESS TOWARDS COUNTRY PROGRAMME (CPAP) OUTPUT OUTPUT 2.3: A national strategy, programme, and financing mechanism established for cohesive climate

III. Follow-up actions:

a. Terminal Evaluation's Recommendations:

Evaluation Recommendation	Kov Action(c)	Responsible	Time	Tracking*	
Evaluation Recommendation	Key Action(s)	Unit(s)	Frame	Status**	Comments
Recommendation 1: User groups' sustainability. Making the users groups sustainable is a must. For example a transparent and accountable management needs to be followed up and supported strictly by formalizing group accounting systems. Those measures suppose that everybody has a clear vision of the stakes of a group management. Therefore, efforts have to be continued in the same direction to raise awareness and enable these groups to become autonomous and no more dependent from the project.	-Plan more frequent technical backstopping from the MoWRAM Focal Point in charge of Farmer Water User Committee (FWUC) or any concerned parties from MoWRAM and -Prepare an Exit Strategy in particular on division of labor between MoWRAM and the Sub-National Administrations including PDoWRAM during and after the project termination. -Undertake the assessment of rehabilitated schemes and recommend for management and maintenance.	MAFF Project SUpport Unit	2014- 2015	Initiated	
Recommendation 2: Set-up fee collection mechanisms. Making the users groups sustainable is a must. For example a transparent and accountable management needs to be followed up and supported strictly by formalizing group accounting systems. Those measures suppose that everybody has a clear vision of the stakes of a group management. Therefore, efforts have to be continued in the same direction to raise awareness and enable these groups to become autonomous and no more dependent from the project.	- Same as above	MAFF Project Support Unit	2014- 2015	Initiated	
Recommendation 3:					
Market linkages. The link	- A cross learning with PADEE,	MAFF Project		Initiated	

also food commodities traders		between farmers, local traders, suppliers, technicians, etc. should be further promoted. It seems that communication between the different stakeholders of the rice sector can be improved. A better knowledge of the impacts of climate variability on rice sector by the local traders or suppliers would indeed be beneficial. The sector needs also to improve the level of coordination between different stakeholders in order to be more efficient and more organized. With the development of measures to forecast and disseminate data about weather and climate, it should be easier to organize the supply chain for food products taking into account climatic events (drought, flood). Not only farmers, but	an IFAD supported project. The first theme was on the delivery of rural micro finance services where payment of services will be progressively taken up by the farmers. The second theme will be on the use on mobile phone for technical activities. -Setting up an approach for Climatic information and resilient agricultural activities for dissemination and decision- making. -Networking of the service providers (public, private and CBOs) and subject matter specialists.	Support Unit and Sub- National project parties			
-------------------------------	--	--	---	---	--	--	--

up the project activities to the whole country. It is therefore highly recommended to continue such cooperation with the commune councils in the future, in line with the D&D reform. Recommendation 5:					
_					
Improve the monitoring and evaluation process. There is a low amount of quantitative data from the	-Recruitment of a research company to undertake impact assessment.	Environment and Energy Unit/UNDP	Quarter 1	Completed	
M&E, and while the positive results are visible qualitatively speaking. The quarterly reports are very relevant and this should be continued. Still, it is difficult to assess	-The project is designing a web- M&E system to track and record the quantitative data and benefits from project interventions.	-MAFF/PSU	2014	Initiated	
them and impact assessment should be more emphasized. The PSU is currently working on this topic, in order to benefit from a technical assistance on impacts assessment. It is expected that an operational M&E system is expected to be implemented in the second phase of the project starting with this Impact assessment study. The next phase of the project will foster the M&E system, starting with the impacts assessment study. It is recommended to focus on a result-based and impact- based M&E system.	-In addition, the project will make a video documentary on project impacts to beneficiaries starting from the beginning to the end of the project phase 2.		2014- 2015	Initiated	
Recommendation 6: Prepare linkages with new climate adaptation and resilience projects. At least three new projects on climate change adaptation and resilience are expected in the coming months. The	Three steps -Strengthening and broadening linkages with existing projects. Expand the learning forum with SGP, LGCCC to the "Scaling up project" implemented by NCDDS moving from Knowledge for sharing to Knowledge for lobbying and			<mark>Initiated</mark>	
first one is the second	scaling up. -Build linkages with upcoming			<mark>Initiated</mark>	

phase of the CCCA, and given the existing strong interactions between both the first phase of the CCCA and NAPA FU, there is a high level of confidence that the second phase of CCCA will rely on the outputs of the NAFA FU.	projects as suggested by the Terminal Evaluation plus the "Strengthening climate Information and Early Warning System in Cambodia", a GEF/UNDP supported project and ASPIRE an upcoming IFAD supported Programme. - Build linkage with MAFF CCCSP and Action Plan.			<mark>Initiated</mark>	
The two other projects to be started are the PPCR and the UNDP/GEF project "Strengthening the resilience of Cambodian rural livelihoods and sub-national government system to climate risks and variability" at the identification stage. The PSU should work on strengthening the linkages with the key institutions involved in the PPCR, especially the Asian Development Bank, and be kept informed about the formulation of the new UNDP/GEF project on resilience					
Recommendation 7: Tackle the problem of arsenic. Measurement of arsenic concentration has to be done to determine the level of contamination over time, using various labs. The level and the trend should then be compared with national and international guidelines on the matter. Before those compulsory measurements, it is necessary to communicate to the villagers near the affected tanks and adapt water management to the presence of arsenic (orient the	 The project work closely with UNICEF and PDoRD to raise the awareness of arsenic issues and advise villagers on do's and don'ts. PDoWRAM continues to monitor arsenic concentration by conducting water testing bi- monthly using a lab in Phnom Penh. The trend of arsenic concentration will be analyses and regularly communicate with farmer user groups. 	PA/PDoWRAM	2013- 2015	<mark>Initiated</mark>	

I

water demand towards non			
drinking uses when possible).			

* The implementation status is tracked in the ERC.

** Status: (Not Initiated, Initiated, Completed, and No Longer Applicable)

b. Sixth Board's decisions/recommendations:

Recommendation: To ensure sustainability of the project's supported communities, the national team should set up a mechanism to ensure viable infrastructure, technical expertise, and community participation.

Action taken:

• A joint team (the national, provincial, district, communes and communities) was formed to carry out the village and beneficiary's selection processes. Such an arrangement had enabled the team to test and formalize the agreed upon process. In addition, the national team joint also in the assessment and selection of potential sites for irrigation development and other domestic water supply systems in both target provinces.

Recommendation: The project team should assess sustainability of the project's interventions by way of preparing its exit strategy.

Action taken:

• The project focuses its financial support to the new target villages as defined under the phase 2, while it still provides technical follow up and backstopping and monitoring support to the phase one target villages.

Spot Check's recommendations:

Recommendation 1: Improving control over Charge of Account

In spot check, it was observed that a few CoAs were incorrectly used as stipulated in the UNDP accounting principle. It is recommended that Finance Officer carefully checks the CoAs as well as approved AWP before proceeding with the payment, otherwise seeks advice from MAFF/PSU.

Action taken:

• Done

Recommendation 2: Improving payment over to cell-card's suppliers.

It was noted that monthly cell-cards were procured few times per month from different suppliers. It is recommended that cell-card allowances be made in a monthly basis from a supplier through an annual agreement or LTA.

Action taken:

• Done

Recommendation 3: Improving control over advance liquidation

According to the 2008 NCDD Finance and Administrative Manual, advances should be cleared within 10 working days after the completion of activities. It was noted that some clearances were not made on time and delayed from 11 to 45 days. It is recommended that advances are liquidated on a timely basis as set in the rules. Any outstanding advances should be promptly followed up.

Action taken:

• Done

Recommendation 4: Improving control over stamp" PAID", accuracy of calculation and appropriate supporting document

It was noted that there are some payment vouchers were not stamped "PAID", inconsistency DSA calculation and supporting documents. It is recommended that the finance officer should pay close attention and make sure that all invoices are properly calculated and stamped and correct supporting documents are attached.

Action taken:

• Done

IV. Project implementation challenges

a. New Identified Risks and Issues:

b. Risks and actions

Project Risk 1: Low pay and suspension of project salary supplements of government civil servants demotivate their participation and commitment to the project implementation.

Actions taken:

• Provide incentive to government officials involved in the project through training and workshop opportunities which are intended to enhance their professional capacity. For the project phase 2, the exchange visit to Lao PDR for 33 government counterparts and project staff was organized in April 2014.

Project Risk 2: Project counterparts share many tasks within the government and other projects, which limits their focus on project management.

Actions taken:

- Conduct the regular monthly meeting at sub-national level to jointly discuss and agree on a harmonized work-plan with clearly assigned responsibilities.
- The project recruited additional contract staff (2 persons per district for the new target districts) to assist government counterparts to carry out the annual work-plan and budget.

Project Risk 3: Market drivers motivate farmers to move away from resilient practices to options that are less-resilient but have short-term gains.

Actions taken:

• For any resilient technique introduced, the project takes into account the marketing (economic), socio-cultural and environmental aspects by balancing short and long-term benefits. Project beneficiaries are encouraged to apply an integrated approach by providing them water facility (infrastructure), forming them into farmer groups and providing them farm inputs as well technical skills.

Project Risk 4: Local hierarchical dynamics prevent effective targeting of most vulnerable beneficiaries (i.e. women, women-headed households, and the landless)

Actions taken:

- Developed guideline for village and beneficiary selections with inclusion of selection criteria and quota of the poor and women headed households.
- Undertake participatory beneficiary selection through village meeting and householder interviewed.

Project Risk 5: Extreme weather events such as heavy rain, storms and floods may delay project implementation.

Actions taken:

- The project team monitor closely the weather forecast and make sure that the relay of information is timely done.
- The project continues to strengthen its community-based early warning system for effective dissemination of weather information in order to mitigate risk and reduce damage caused by any extreme event.
- Closely monitor field activities and provide advisory and guidance support. Amendment the contract when deemed necessary, specifically contract on irrigation scheme rehabilitation.

c. Updated project issues and actions

Project Issue 1:

End of IP₃ at sub-national level. Provincial administration takes over all IP₃'s responsibilities including stand-alone projects previously managed by IP₃ managers. This might slow down the business processes as they need time and experiences to fully operationalize.

Actions taken:

• Work closely with the provincial management advisor and administration director to speed up the implementation, specifically project procurement.

V. Financial status and utilization

Table 1: Contribution Overview [start date of the project – end date of project] [01/10/2013 - 31/12/2015]

DONOR NAME	CONTRIBUTIONS COMMITTED	RECEIVED	CONTRIBUTION BALANCE
UNDP	237,939.74	181,200.00	56,739.74
CIDA	2,240,678.49	1,286,658.62	954,019.87
TOTAL	2,478,618.23	1,467,858.62	1,010,759.61

Table 2: Quarterly expenditure by project output or Activity [01/04/2014 - 30/06/2014

OUTPUT	BUDGET PLAN [Q2]	EXPENDITURE [Q2]	BALANCE	DELIVERY (%)
Output 1: Improved capacity within local institutions to manage agricultural water resources in a changing climate	47,920.04	28,659.36	19,260.68	59.81%
Output 2: Locally appropriate adaptation options demonstrated to reduce exposure to climate -induced risks	500,152.04	141,986.33	358,165.71	28.39%
Output 3: Lessons learned in project sites replicated in other vulnerable areas of Cambodia	125,332.69	105,162.16	20,170.53	83.91%
Project Management	29,671.59	18,280.78	11,390.81	61.61%
TOTAL	703,076.35	294,088.63	408,987.72	41.83%

Table 3: Annual Expenditure by Project Output or Activity [1/01/2014 - 31/12/2014]

OUTPUT	BUDGET PLAN 2014	CUMULATIVE EXPENDITURE 2014	BALANCE	DELIVERY (%)
Output 1: Improved capacity within local institutions to manage agricultural water resources in a changing climate	142,409.14	54,494.910	87,914.23	38.27%
Output 2: Locally appropriate adaptation options demonstrated to reduce exposure to climate -induced risks	864,656.76	182,163.660	682,493.10	21.07%
Output 3: Lessons learned in project sites replicated in other vulnerable areas of Cambodia	353,227.36	146,388.270	206,839.09	41.44%
Project Management	107,565.35	30,208.010	77,357-34	28.08%
TOTAL	1,467,858.62	413,254.850	1,054,603.77	28.15%

Table 4: Cumulative Expenditure by Project Output or Activity[1/10/2013 - 31/12/2015]

Ουτρυτ	TOTAL BUDGET	CUMULATIVE EXPENDITURE	BALANCE	DELIVERY (%)
Output 1: Improved capacity within local institutions to manage agricultural water resources in a changing climate	239,452.83	96,284.60	143,168.23	40.21%
Output 2: Locally appropriate adaptation options demonstrated to reduce exposure to climate -induced risks	1,458,823.28	290,028.97	1,168,794.31	19.88%
Output 3: Lessons learned in project sites replicated in other vulnerable areas of Cambodia	559,965.24	179,315.33	380,649.91	32.02%

Project Management	220,376.87	44,710.96	175,665.91	20.29%
TOTAL	2,478,618.23	610,339.86	1,868,278.37	24.62%