

Project title: BOLIVIA: Increased Access to Water, Improved Livestock Production and Post-Draught Food Security
Project partners: Federation of Ranchers of Beni (FEGABENI); UNDP Bolivia, Ministry of Rural Development and Lands; Departmental Autonomous Government of Beni, Municipalities, and indigenous people.
Reporting Period: April 1st to June 30, 2019

#	EXPECTED PROJECT OUTPUTS AND INDICATORS INCLUDING ANNUAL TARGETS	PLANNED ACTIVITIES	EXPENDITURES (IN US\$)	RESULTS OF ACTIVITIES	PROGRESS TOWARDS ACHIEVING OUTPUTS
1	Drilling of water wells in Beni.	Start of water well drilling activities.	110,255.88	Result: Six water wells, with depths between 48 and 118 meters, were drilled in three municipalities of the department (see attached map). The drilling schedule had delays due to the following factors: the rainy season lasted until mid-April and the stagnant waters only began to decrease after that date, making it impossible to move the machinery; the equipment required adjustments in the platform that transports the mud pumps due to the uneven terrain; and there were delays in the allocation of counterpart funds that the municipalities had committed to drilling wells in the communities. Currently, negotiations are conducted directly with the communities to do the drilling with resources from the communities themselves. The Steering Committee has scheduled its meeting on July 11, 2019, when the no-cost-extension request will be formalized to the IBSA Fund for an additional six months to complete the well drilling adjusted plan.	10%
Total:			0		10%

Report prepared by: Gabriela Carrasco, Disaster Risk Reduction Specialist, UNPD Bolivia Country Office

 Cross-checked by: Rocío Chaín, Program Officer, UNPD Bolivia Country Office

