


ANNEX 4 - IBSA FUND GUIDELINES REVISION 8

Project title: BOLIVIA: Increased Access to Water, Improved Livestock Production and Post-Draught Food Security
Project partners: Federation of Ranchers of Beni (FEGABENI); UNDP Bolivia, Ministry of Rural Development and Lands; Departmental Autonomous Government of Beni, Municipalities, and indigenous people.
Reporting Period: July 1st to September 30, 2019

#	EXPECTED PROJECT OUTPUTS AND INDICATORS INCLUDING ANNUAL TARGETS	PLANNED ACTIVITIES	EXPENDITURES (IN US\$)	RESULTS OF ACTIVITIES	PROGRESS TOWARDS ACHIEVING OUTPUTS
1	Drilling of water wells in Beni.	Start of water well drilling activities.	111,559.97	Result: Eight water wells, with depths between 48 and 118 meters, were drilled in three municipalities of the department. The drilling schedule had delays due to the following factors: the equipment required adjustments in the platform that transports the mud pumps due to the uneven terrain; and there were delays in the allocation of counterpart funds that the municipalities had committed to drilling wells in the communities, negotiations are conducted directly with the communities to do the drilling with resources from the communities themselves. The Steering Committee had its meeting on July 11, 2019, when the no-cost-extension request was formalized to the IBSA Fund for an additional six months to complete the well drilling adjusted plan. The no-cost extension has been approved. The equipment is under general maintenance to solve technical problems presented to restart the drilling schedule.	11%
Total:			0		11%

Report prepared by: Gabriela Carrasco, Disaster Risk Reduction Specialist, UNPD Bolivia Country Office

Cross-checked by: Rocío Chaín, Program Officer, UNPD Bolivia Country Office

Rocío Chaín
Analista de Programas
PNUD