Goal				munities in longer-term reco	very efforts,	ensuring greater resilien	ce to economic shocks,	climate and disas	ter risk.		www.		
Objectives	egal, technical & administrative preparation of the project is completed Physical rehabilitation of sites is completed with the involvement of local companies and in consultation with the local community.												
- Turkaraniani	Lahaie and Petite Rivière's income-generating activities are created or reinforced												
Outcome 1	Outcome Indicator 1.1	Baseline	Target	Means of Verification	Source of da	tequency of data collect	SECTION SOLD TO	- Creditor		-	No the second second		
e residents of naie who were ected by	Proportion of community of Lahaie benefiting from better physical and economic living conditions.		60%	Census of the population and baseline survey		Annual (Twice/evaluation before the report presentation)	Activities					Time Frame (Monthly)	Budget
Output 1.1	Output Indicator 1.1.1	Baseline	Target	Means of Verification	Source of da	tequency of data collect	Activity 1.1.1	Responsible Par	Planned Target (2017-2020	lanned Target (2	01 Actual for 6 months (2019)	1 2 3 4 5 6 7 8 9 # # # 1 2 3 4 5 6 7 8 9 # # # 1 1 2 3 4 5 6 7 8 9 # # #	anned (2017-202 Planned (2019) Actual
	The level of project stakeholders' satisfaction on the mechanism	0%	85%	Internal report	Internal report	Once at the end of the first output	Technical support is given to the city council to define the land tenure status, implement fair management mechanisms with the community and enhance accountability and transparency	UNDP	85%	85%	To build capacity, the project is supported by a legal expert who accompanies the municipality of Dame Marie in the land acquisition process. On April 15, 2019, the Mayor of Dame Marie issued a decree declaring the land of public utility in the newspaper Le Nouvelliste to address the problem of funds and land dispute. City Council also conducted a field investigation on April 17, 2019, legal survey documents are in progress.		\$ 527,854.26 \$ 493,671.59 \$ 121,4
	Output Indicator 1.1.2	Raseline	Target	Means of Verification	Source of da	tequency of data collect	Activity 1.1.2	Responsible Par	Planned Target (2017-2020	lanned Target (2	01. Actual for 6 months (2018)	p	anned (2017-201 Planned (2019) Actual
Legal, technical & administrative preparation of the project is completed	Existence of a list of beneficiaries established with the City Council		1	Internal report	Internal report	Once at the end of the first output	A census of internally displaced persons originating from Lahaie and a baseline survey is conducted		1	1	1) A solid baseline with socio – economic data has been developed based on a survey conducted by an expert. 2) Based on the baseline, a pre-list of 109 beneficiaries has been developed by the project team, the verification of the persons on this list is underway for the completion of the final list.		\$ 70,240.00 \$ - \$
	Output Indicator 1.1.3	Baseline	Target	Means of Verification	Source of da	equency of data collect	Activity 1.1.3	Responsible Par	Planned Target (2017-2020	lanned Target (2	01 Actual for 6 months (2018) 1) The project has		anned (2017-201 Planned (2019) Actual
	Ratio of the mitigation measures established against the risks analyzed	0%	100%	Internal report	Internal report	Once at the end of the first output	development plan and parcel plan are carried out in partnership with the communities.	UNDP	100%	100%	elaborated the layout plan of Lahaie community. 2) The project is choosing the building plot for the relocation site. 3) The project had the soil survey on the plot and established measures against the risks analyzed. 4) Presentation of the project and orientation of the development of the site to the Departmental Directorate of the MTPTC to involve more actors and initiate the process of building permit and validation of the development plan. 5) Presentation of the strategic orientation of the development plan and the		\$ 174,462.64 \$ 13,463.64 \$
			Target	Means of Verification			Activity 1.2.1				i pian of subdivision of the	<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>	

Physical rehabilitation of sites is completed with the involvement of local companies and in consultation with the local community.	Number of households benefiting from a sustainable housing solution.	0	100	List of beneficiaries receiving a housing unit	City council report	At the end of the activity	The construction work is completed in the relocating area including site development, mitigation actions, construction of housing units and basic services infrastructures.	UNDP	100	100	1) The project's team is choosing one of the housing models based on the conceptual framework of housing defined by the UNDP and the government. 2) Beginning of drafting / elaboration of the technical file for the launching of tender for the construction of the Houses. Construction work is planned for 2020	k :	\$ 1,462,444.16 \$ 400,000.00 \$ -
					Source of	Frequency of data		Responsible	Planned Target (2017-	Planned Target	Actual for 6 months		
	Output Indicator 1.2.2	Baseline	Target	Means of Verification	data	collection	Activity 1.2.1	Party	2020)	(2020)	(2019)		Planned (2017-202 Planned (2019) Actual (2019)
	Number of persons benefiting from a straw hut.	0%	20%	List of beneficiaries renting a straw hut unit	City council report	At the end of the activity	The construction of straw huts for catering, selling and storage is completed in the community of Lahaie (seashore area)	UNDP	20	20	Planned for 2020		\$ 94,720.00 \$ 94,720.00 \$ -
Output 3.1	Output Indicator 3.1.1	Baseline	Target	Means of Verification	Source of dat	equency of data collect	ti Activity 2.1.1	esponsible Pa	Planned Target (2017-201	lanned Target (20	Actual for 6 months (2019)	9)	Planned (2017-201 Planned (2019) Actual (2019)
Lahaie and Petite Rivière's income-	Total # of micro- businesses benefiting from technical, financial and in-kind support (disaggregated by sex of owner)	0	5 productive association 20 micro businesses	Table of results based on the baseline	Table of results based on the baseline	At the end of activities	A territorial diagnostic listing main productive activities, micro b usinesses existence and potential new activities and market is done.	UNDP	5 productive association 20 micro businesses	25	1) A solid baseline with socio – economic data has been developed based on a survey conducted by an expert. The consultant has developed a first proposal of socio-economic and urbanistic. The selection of 5 productive association and 20 micro businesses is Planned for 2019	n n sis il	\$ 21,740.00 \$ - \$ -
generating activities are	Output Indicator 3.1.2	Baseline	Target	Means of Verification	Source of dat	equency of data collect	ti Activity 2.1.2	tesponsible Pa	Planned Target (2017-202)	lanned Target (201	Actual for 6 months (2019)	9)	Planned (2017-202) Planned (2019) Actual (2019)
created or reinforced	Number of economic activities supported with technical assistance.	0	25	Internal report	Internal report	At the end of activities	Technical assistance to improve management skills	UNDP	25	25	Planned for 2020 with The selection of 5 productive association and 20 micro businesses		\$ 61,700.00 \$ 61,700.00 \$ -
	Output Indicator 3.1.3	Baseline	Target	Means of Verification	Source of dat	equency of data collect	Activity 2.1.3	esponsible Pa	Planned Target (2017-202)	lanned Target (201	Actual for 6 months (2019)	9)	Planned (2017-202 Planned (2019) Actual (2019)
	Number of microbusinesses and productive associations receiving equipments	o	25	Internal report	Internal report	At the end of activities	Productive organizations and micro businesses receive equipment to restart the economic activities and to maximize the results given by technical assistance.	UNDP	25	o	Planned for 2020		\$ 67,417.76 \$ 67,417.76 \$ -